

Final

Volume 3: JN-2, Critical Assembly
Building

Battelle Columbus Laboratories
Decommissioning Project

Baseline, Revision 3

June 28, 2002

Volume 3—JN-2, Critical Assembly Building

- A. Outline of Volume
- B. Approach
- C. Cost by Year (separate volume)
- D. Schedule
- E. Logic Networks
- F. Pricing Sheets (separate volume)
& Data Templates

BCLDP Baseline: Activity ID / Work Package Matrix

Open Plan ID	Work Package Number	Description
Building JN-2		
D006	7D2-B01	Survey & Monitor 2nd Floor
D006P	7D2-B01	PLAN: Survey & Monitor 2nd Floor
D020	7D2-B02	Survey & Monitor 1st Floor
D063	7D2-B03	Survey & Monitor External Building Surfaces (including Roof)
D067	7D2-B04	Prepare JN-2 Characterization and Final Status Report
D074	7D2-B05	Survey & Monitor Underground
D074P	7D2-B05	PLAN: Survey & Monitor Underground
D002	7D4-B01	Remove 2nd Floor Material
D002P	7D4-B01	PLAN: Remove 2nd Floor Material
D003	7D4-B02	Remove 2nd Floor Utilities, Hoods, Ducts and Piping
D003P	7D4-B02	PLAN: Remove 2nd Floor Utilities, Hoods, Ducts and Piping
D004	7D4-B02	Remove 1st and 2nd Floor Asbestos Material
D004P	7D4-B02	PLAN: Remove 1st and 2nd Floor Asbestos Material
D012	7D4-B03	Decontaminate 2nd Floor Surfaces
D012P	7D4-B03	PLAN: Decontaminate 2nd Floor Surfaces
D014	7D4-B04	Perform 2nd Floor Decon Completion Survey
D016	7D4-B06	Remove 1st Floor Material
D016P	7D4-B06	PLAN: Remove 1st Floor Material
D017	7D4-B07	Remove 1st Floor Utilities, Hoods, Ducts and Piping
D017P	7D4-B07	PLAN: Remove 1st Floor Utilities, Hoods, Ducts and Piping
D031	7D4-B07	Remove 1st Floor Boiler and Utilities
D031P	7D4-B07	PLAN: Remove 1st Floor Boiler and Utilities
D026	7D4-B08	Decontaminate 1st Floor Surfaces
D026P	7D4-B08	PLAN: Decontaminate 1st Floor Surfaces
D027	7D4-B08	Remove Underground Drains
D027P	7D4-B08	PLAN: Remove Underground Drains
D028	7D4-B09	Perform 1st Floor Decon Completion Survey
D061	7D4-B10	Remove Mechanical & Electrical Equipment from External Building Surfaces
D061P	7D4-B10	PLAN: Remove Mechanical & Electrical Equipment from External Building Surfaces
D069	7D4-B11	Decontaminate External Building Surfaces
D069P	7D4-B11	PLAN: Decontaminate External Building Surfaces
D070	7D4-B12	Perform External Building Surface Decon Completion Survey
D071	7D4-B13	Remove NESHAPS Material
D071P	7D4-B13	PLAN: Remove NESHAPS Material
D072	7D4-B14	Demolish Surface Structure
D072P	7D4-B14	PLAN: Demolish Surface Structure
D080	7D4-B15	Excavate Underground
D080P	7D4-B15	PLAN: Excavate Underground
D075	7D4-B16	Perform JN-2 Underground Remediation Completion Survey
D081	7D4-B17	JN-2 Final Status Surveys before Demolition
DS010	7D5-B01	Prepare JN-2 Areas Characterization and Final Status Report
DS011	7D5-B01	Conduct JN-2 Areas IVC
DS011P	7D5-B01	PLAN: Conduct JN-2 Areas IVC
D082	7D5-B02	JN-2 IVC before Demolition
D082P	7D5-B02	PLAN: JN-2 IVC before Demolition

BCLDP Baseline, Revision 3

Approach

History – Building JN-2, Critical Assembly Building



Formerly known as the Critical Assembly Laboratory (CAL), the building was originally used for criticality experiments from 1957 through 1963. Since the cessation of criticality experiments, the building has been used for several nuclear-related projects, including direct conversion concepts, irradiation experiment assembly, and special nuclear materials storage and dispensing. A small plutonium laboratory (decommissioned in the 1970s) was located in the area currently occupied by a radioanalytical laboratory (RAL). The radiation instrument service facility is also housed within the building. Over time, uranium, plutonium, activation products, and fission products in various forms were present and/or used in the building. Currently, only trace levels of radioactive materials are present in the RAL. The instrument service facility contains various calibration sources, including Co-60, Cs-137, and Pu-Be in storage for subsequent waste managing. A wastewater storage tank is located outside the north side of the building. It is estimated that the tank has been used to store radioanalytical lab wastewater for over 20 years.

Planned Approach for D&D of Building JN-2

The Radioanalytical and Environmental Monitoring Laboratories currently occupy building JN-2. Radiological surveys performed to date have indicated that, outside the RAL, there is very little contamination in Building JN-2. The overall strategy for D&D of Building JN-2 therefore involves relocation of building occupants to alternate facilities and removal of materials and utilities from both internal and external building surfaces followed by characterization, surface decontamination to less than regulatory limits, buried drain line removal, and, finally, demolition of the building and its foundation according to standard industrial practice. Radiological oversight will be provided for the duration of these activities to ensure worker safety and to assure that no contaminated materials are improperly disposed of.

The above sequence of activities is expected to be followed within all building area. Interior material/utility removal and characterization may be carried out either concurrently or sequentially on the second and first floors depending on resources and schedule requirements. Decontamination and completion surveys will begin on the second floor and proceed to the first floor and boiler room followed by underground drain removal. Characterization, decontamination, and completion surveys of the building exterior will not be performed until the interior work is complete in order to avoid any potential cross contamination due to emissions. The window units, which contain asbestos in the glazing, will then be removed and the building surface structure will be demolished and removed according to industrial standards. Surveys of the underlying soils will be conducted and any found to be contaminated will be removed for disposal as

LLW prior to removal of foundations and footers. Resulting excavations will remain open pending IVC confirmation that no contamination above regulatory limits remains.



Building JN-2

OPEN PLAN - PDM
 Report: ZBAR
 Project: BASELINE
 Timenow: 01OCT02
 Date: 27JUN02
 Page: 1

Battelle

BCLDP BASELINE: JN-2

BAR LEGEND



Actuals
 Forecast
 Baseline




WORKPKG	BCOST	PCT	DU	ROU	BSTART	BFINISH	ESDATE	EFDATE	01 OCT 02 Timenow	01 OCT 03	01 OCT 04	01 OCT 05	01 OCT 06	01 OCT 07
1.7.D.2. JN-2 CHARACTERIZATION														
7D2-B01 : SURVEY AND MONITOR JN-2 2ND FLOOR														
D006P PLAN: Survey & Monitor 2nd Floor								1	D006P					
7D2-B01	\$ 8061	5	5		01AUG03	07AUG03	01AUG03	07AUG03						
D006 Survey & Monitor 2nd Floor								1	D006					
7D2-B01	\$ 38473	15	15		26AUG03	16SEP03	26AUG03	16SEP03						
7D2-B02 : SURVEY AND MONITOR JN-2 1ST FLOOR														
D020 Survey & Monitor 1st Floor								1	D020					
7D2-B02	\$ 40641	13	13		26AUG03	12SEP03	26AUG03	12SEP03						
7D2-B03 : SURVEY AND MONITOR JN-2 BUILDING EXTERNAL SURFACES														
D063 Survey & Monitor External Building Surfaces (including Roof)								1	D063					
7D2-B03	\$ 19095	6	6		15JAN04	22JAN04	15JAN04	22JAN04						
7D2-B04 : PREPARE JN-2 CHARACTERIZATION REPORT														
D067 Prepare JN-2 Characterization and Final Status Report								1	D067					
7D2-B04	\$ 20350	40	40		15JAN04	10MAR04	15JAN04	10MAR04						
7D2-B05 : SURVEY AND MONITOR JN-2 UNDERGROUND MATERIAL														
D074P PLAN: Survey & Monitor Underground								1	D074P					
7D2-B05	\$ 19229	10	10		02JUN04	15JUN04	02JUN04	15JUN04						
D074 Survey & Monitor Underground								1	D074					
7D2-B05	\$ 39031	14	14		02JUL04	22JUL04	02JUL04	22JUL04						
1.7.D.4. JN-2 DECONTAMINATION OPERATION														
7D4-B01 : 2ND FLOOR MATERIAL REMOVAL														
D002P PLAN: Remove 2nd Floor Material								1	D002P					
7D4-B01	\$ 6269	10	10		20MAR03	02APR03	20MAR03	02APR03						
D002 Remove 2nd Floor Material								1	D002					
7D4-B01	\$ 33712	7	7		22APR03	30APR03	22APR03	30APR03						
7D4-B02 : 2ND FLOOR UTILITY/ASBESTOS REMOVAL														












OPEN PLAN - PDM
 Report: ZBAR
 Project: BASELINE
 Timenow: 01OCT02
 Date: 27JUN02
 Page: 2

Battelle

BCLDP BASELINE: JN-2

BAR LEGEND

 Actuals
 Forecast
 Baseline

WORKPKG	BCOST	PCT	DU	ROU	BSTART	BFINISH	ESDATE	EFDATE	01 OCT 02	01 OCT 03	01 OCT 04	01 OCT 05	01 OCT 06	01 OCT 07
+ Timenow														
0003P PLAN: Remove 2nd Floor Utilities, Hoods, Ducts and Piping								1	0003P					
704-B02	\$ 8174		10	10	22APR03	05MAY03	22APR03	05MAY03						
0003 Remove 2nd Floor Utilities, Hoods, Ducts and Piping								1	0003					
704-B02	\$ 56576		20	20	22MAY03	19JUN03	22MAY03	19JUN03						
0004P PLAN: Remove 1st and 2nd Floor Asbestos Material								1	0004P					
704-B02	\$ 6734		15	15	01JUL03	22JUL03	01JUL03	22JUL03						
0004 Remove 1st and 2nd Floor Asbestos Material								1	0004					
704-B02	\$ 51035		15	15	05AUG03	25AUG03	05AUG03	25AUG03						
704-B03 : DECON 2ND FLOOR SURFACES														
0012P PLAN: Decontaminate 2nd Floor Surfaces								1	0012P					
704-B03	\$ 4525		10	10	17SEP03	30SEP03	17SEP03	30SEP03						
0012 Decontaminate 2nd Floor Surfaces								1	0012					
704-B03	\$ 49489		13	13	01OCT03	17OCT03	01OCT03	17OCT03						
704-B04 : PERFORM 2ND FLOOR COMPLETION SURVEY														
0014 Perform 2nd Floor Decon Completion Survey								1	0014					
704-B04	\$ 2815		1	1	20OCT03	20OCT03	20OCT03	20OCT03						
704-B06 : 1ST FLOOR MATERIAL REMOVAL														
0016P PLAN: Remove 1st Floor Material								1	0016P					
704-B06	\$ 6269		10	10	24MAR03	04APR03	24MAR03	04APR03						
0016 Remove 1st Floor Material								1	0016					
704-B06	\$ 81917		22	22	22APR03	21MAY03	22APR03	21MAY03						
704-B07 : 1ST FLOOR BOILER AND UTILITIES REMOVAL														
0017P PLAN: Remove 1st Floor Utilities, Hoods, Ducts and Piping								1	0017P					
704-B07	\$ 8842		10	10	22APR03	05MAY03	22APR03	05MAY03						
0031P PLAN: Remove 1st Floor Boiler and Utilities								1	0031P					
704-B07	\$ 9707		10	10	22APR03	05MAY03	22APR03	05MAY03						

Battelle
BCLDP BASELINE: JN-2

 Actuals
 Forecast
 Baseline

WORKPKG	BCOST	PCT	DU	RDU	BSTART	BFINISH	ESDATE	EFOATE	01 OCT 02	01 OCT 03	01 OCT 04	01 OCT 05	01 OCT 06
D031 Remove 1st Floor Boiler and Utilities									Time now				
704-B07	\$ 56168		17	17	22MAY03	16JUN03	22MAY03	16JUN03	D031				
D017 Remove 1st Floor Utilities, Hoods, Ducts and Piping													
704-B07	\$ 175252		51	51	22MAY03	04AUG03	22MAY03	04AUG03	D017				
704-B08 : DECON 1ST FLOOR SURFACES/UNDERGROUND DRAIN REMOVAL													
D026P PLAN: Decontaminate 1st Floor Surfaces									D026P				
704-B08	\$ 4525		10	10	15SEP03	26SEP03	15SEP03	26SEP03					
D027P PLAN: Remove Underground Drains									D027P				
704-B08	\$ 9683		15	15	15SEP03	03OCT03	15SEP03	03OCT03					
D026 Decontaminate 1st Floor Surfaces									D026				
704-B08	\$ 84696		22	22	29SEP03	28OCT03	29SEP03	28OCT03					
D027 Remove Underground Drains									D027				
704-B08	\$ 128185		26	26	29OCT03	05DEC03	29OCT03	05DEC03					
704-B09 : PERFORM 1ST FLOOR COMPLETION SURVEY													
D028 Perform 1st Floor Decon Completion Survey									D028				
704-B09	\$ 12648		4	4	08DEC03	11DEC03	08DEC03	11DEC03					
704-B10 : EXTERNAL SURFACES MECHANICAL/ELECTRICAL EQUIPMENT RE													
D061P PLAN: Remove Mechanical & Electrical Equipment from External Build 1									D061P				
704-B10	\$ 6269		15	15	03NOV03	21NOV03	03NOV03	21NOV03					
D061 Remove Mechanical & Electrical Equipment from External Building Su 1									D061				
704-B10	\$ 62214		20	20	12DEC03	14JAN04	12DEC03	14JAN04					
704-B11 : DECON EXTERNAL BUILDING SURFACES													
D069P PLAN: Decontaminate External Building Surfaces									D069P				
704-B11	\$ 4525		10	10	23JAN04	05FEB04	23JAN04	05FEB04					
D069 Decontaminate External Building Surfaces									D069				
704-B11	\$ 17829		5	5	06FEB04	12FEB04	06FEB04	12FEB04					
704-B12 : PERFORM EXTERNAL BUILDING SURFACES COMPLETION SURVEY													

Battelle
BCLDP BASELINE: JN-2

 Actuals
 Forecast
 Baseline

WORKPKG	BCOST	PCT	DU	ROU	BSTART	BFINISH	ESDATE	EFDATE	O1 OCT 02	O1 OCT 03	O1 OCT 04	O1 OCT 05	O1 OCT 06	O1 OCT 07
D070 Perform External Building Surface Decon Completion Survey 1									Time now	D070				
704-B12	\$ 6475		2	2	13FEB04	16FEB04	13FEB04	16FEB04						
704-B13 : REMOVE NESHAPS MATERIAL														
D071P PLAN: Remove NESHAPS Material 1										D071P	▢			
704-B13	\$ 6635		15	15	20FEB04	11MAR04	20FEB04	11MAR04						
D071 Remove NESHAPS Material 1										D071	▢			
704-B13	\$ 20557		10	10	01APR04	14APR04	01APR04	14APR04						
704-B14 : DEMOLISH JN-2 STRUCTURE														
D072P PLAN: Demolish Surface Structure 1										D072P	▨			
704-B14	\$ 13314		60	60	05JAN04	26MAR04	05JAN04	26MAR04						
D072 Demolish Surface Structure 1									D072	▨				
704-B14	\$ 215082		55	55	15APR04	01JUL04	15APR04	01JUL04						
704-B15 : EXCAVATE JN-2 UNDERGROUND MATERIAL														
D080P PLAN: Excavate Underground 1									D080P	▢				
704-B15	\$ 8842		10	10	23JUN04	07JUL04	23JUN04	07JUL04						
D080 Excavate Underground 1									D080	▢				
704-B15	\$ 22854		8	8	23JUL04	03AUG04	23JUL04	03AUG04						
704-B16 : PERFORM JN-2 UNDERGROUND COMPLETION SURVEY														
D075 Perform JN-2 Underground Remediation Completion Survey 1									D075	▽				
704-B16	\$ 2815		1	1	27AUG04	27AUG04	27AUG04	27AUG04						
704-B17 : PERFORM JN-2 FINAL STATUS SURVEYS BEFORE DEMOLITION														
D081 JN-2 Final Status Surveys before Demolition 1									D081	▢				
704-B17	\$ 52344		17	17	17FEB04	10MAR04	17FEB04	10MAR04						
1.7.D.5. JN-2 CERTIFICATION AND RELEASE														
705-B01 : PREPARE JN-2 FINAL STATUS REPORT AND IVC														






OPEN PLAN - PDM
 Report: ZBAR
 Project: BASELINE
 Timenow: 01OCT02
 Date: 27JUN02
 Page: 5

Battelle

BCLDP BASELINE: JN-2

BAR LEGEND

 Actuals
 Forecast
 Baseline

WORKPKG	BCOST	PCT	DU	RDU	BSTART	BFINISH	ESOATE	EFDATE	01	01	01	01	01	01
									OCT	OCT	OCT	OCT	OCT	OC
									02	03	04	05	06	07
+ Timenow														
DS011P PLAN: Conduct JN-2 Areas IVC								1			DS011P			
705-B01	\$ 3194		30	30	13JUN05	26JUL05	13JUN05	26JUL05						
DS010 Prepare JN-2 Areas Characterization and Final Status Report								1			DS010			
705-B01	\$ 52703		40	40	14JUN05	10AUG05	14JUN05	10AUG05						
DS011 Conduct JN-2 Areas IVC								1			DS011			
705-B01	\$ 46825		64	64	11AUG05	09NOV05	11AUG05	09NOV05						
705-B02 : CONDUCT JN-2 IVC BEFORE DEMOLITION														
DO82P PLAN: JN-2 IVC before Demolition								1		DO82P				
705-B02	\$ 3194		30	30	12JAN04	20FEB04	12JAN04	20FEB04						
DO82 JN-2 IVC before Demolition								1		DO82				
705-B02	\$ 66365		15	15	11MAR04	31MAR04	11MAR04	31MAR04						

AI


BCLDP BASELINE LOGIC: Building JN-2


— Critical

06/27/02

11:34:34

Page 1





I195 100 7I2-B13 04FEB04 23JUN04 EXT
Survey and Monitor Sanitary Sewer Lines

D028 4 7D4-B09 08DEC03 11DEC03 JN2
Perform 1st Floor Decon Completion
Survey

D063 6 7D2-B03 15JAN04 22JAN04 JN2
Survey & Monitor External Building
Surfaces (including Roof)


D069P 10 7D4-B11 23JAN04 05FEB04 JN2
PLAN: Decontaminate External Building
Surfaces


D069 5
Deconti


D061 20 7D4-B10 12DEC03 14JAN04 JN2
Remove Mechanical & Electrical Equipment
from External Building Surfaces

I010 5 7I4-B01 07JUN05 13JUN05 EXT
Remove JN-2 Emergency Generator

D061P 15 7D4-B10 03NOV03 21NOV03 JN2
PLAN: Remove Mechanical & Electrical
Surfaces from External Building







☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Mtr. ☐ Samples ☐ TRU/Waste ☐ Release Site

Activity No.: D002

Work Pkg. No.: 7D4-B01

Function Name: Remove 2nd floor material

Component Name: 2nd floor of JN-2

Function Description: Waste and non-structural materials will be removed from the uncontrolled areas of the 2nd floor of JN-2.

Basis of Estimate

Strategy for Accomplishing Function: Uncontrolled areas will be verified as "clean" using gross Massilin smears and direct surveys for fixed contamination. Only when contamination is found in an area will items in the area undergo the free release process. Items from controlled areas will be evaluated for the feasibility of free releasing vs. disposal as LLW.

Applicable Requirements/Procedures:

BCLDP-90-1 & 2; DD-90-02; DD-93-02 & 04; HP-AP-1.0, 2.0, 5.0, 8.0, & 9.0; HS-AP-5.0 & 29.0; HP-OP-011, 012, 017, 018, & 019; HS-OP-001; MA-AP-20.1; PR-AP-17.1; QD-AP-5.2 & 6.1; TD-AP-2.0 & 3.0; WA-OP-006 & 020

Input Descriptions:

1. Vacated second floor rooms (3494 sq ft)
2. Approved Work Instruction

Desks, Chairs, & tables	1241 cu ft	Lockers	31.5 cu ft
Files and cabinets	757 cu ft	Blinds & Misc.	207 cu ft
Elect. Appliances	105 cu ft	Shelves	435 cu ft
Paper	21 cu ft		

Output Descriptions:

1. Completed WI package for activity D016.
2. 2nd floor of JN-2 minus removable material

Reusable material	2170 cu ft	LLW metal	60 cu ft
Job Control Waste (comp)	8 cu ft	Clean metal	360 cu ft
Clean plastic, & misc. waste	207	Hazardous Waste	01 cu ft

Assumptions:

1. The planning and review time for material removal from both the 2nd floor and penthouse landing of JN-2 is estimated in this activity.
2. All non-structural and non-utility waste and material will be removed from JN-2 2nd floor.
3. Some items with inaccessible surfaces will be disposed of as LLW due to the cost of free releasing the items.
4. Hazardous waste will be old cleaning products that are estimated to be 1 cu ft.
5. No mixed waste is anticipated.
6. HP will conduct a pre job survey to discover the radiological conditions of the room or area.
7. File cabinets that contain historical information will require more time to release them than a gross Massilin and general frisk. 2 of these file cabinets have been estimated to need free released. 1½ days of HP time per the two file cabinets.

Estimated Time to Plan the Work (Including Review and Approval): 10 days

Estimated Resources Required to Plan the Work

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	1 / 4 / 4 *
Technical Advisors	HBTA	1 / 10 / 10
Project Manager/HP Manager	HBPM	2 / 10 / 20 1 / 4 / 4 *
Task Leader	HBTL	1 / 10 / 10
Secretary/Clerical	HBS	1 / 5 / 5
Support Professional	HBP	
Bartlett Health Physics	HRH	1 / 5 / 5

* Additional review time for Level 2 hazard rating.

Estimated Time to Perform the Work: 10 Days

Estimated Resources Required to Perform the Work

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBTA	1 / 10 / 10		
Project Manager/HP Manager	HBPM	2 / 10 / 40	Group 0	10
Task Leader	HBTL	1 / 10 / 80		
Battelle Technician	HBT	1 / 10 / 10		
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE	1 / 1 / 8		
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	4 / 10 / 320	Group 0	10
Bartlett Maint Specialist	HRDS	1 / 10 / 20	N/A	4
Bartlett Health Physics	HRH	2 / 10 / 160	Group 0	10
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: N/A

Special Equipment/Material: Freon evacuations system needed to remove refrigerant prior to disposing of refrigerator
Comments/Explanations:

Basis of Estimate:

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.

What experience is directly related to BCLDP? Nine years of training, and two and half years of project management in JN-3.

Did we apply a complexity factor during our thought process? No complexity factor applied to this estimate

Completed by: C. A. Brenner **Date:** 05/03/02

Rev. No.: 1

Activity Number: D002

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Mtr. ☐ Samples ☐ TRU/Waste ☐ Release Site

Activity No.: D003

Work Pkg. No.: 7D4-B02

Function Name: Remove 2nd Floor Utilities, Hoods, Ducts and Piping

Component Name: JN-2 Second Floor

Function Description: Dismantle & remove HVAC systems, hoods, ductwork, plumbing & electrical systems to expose building surfaces for characterization, decontamination and final demolition.

Basis of Estimate

Strategy for Accomplishing Function: Manual removal of systems using appropriate tools and equipment according to Work Instruction, RWP, Safety & WM Checklists. Materials will be surveyed and evaluated for free release by HP technician.

Applicable Requirements/Procedures:

BCLDP-90-2; DD-90-02; DD-93-02 & 04; DD-OP-029, 102, 110, 116, & 217; HP-AP-1.0, 2.0, 5.0, 8.0, 9.0, 19.0, & 29.0; HP-OP-011, 012, 017, 018, & 019; HS-AP-2.0, 4.0, & 5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1; QD-AP-5.2 & 6.1; SIH-PP-04 & 06; TD-AP-2.0 & 3.0; WA-OP-006 & 020.

Input Descriptions:

Vacated second floor rooms (3494 sq ft), Waste containers, approved WI			
Air Conditioners	96 ft ³	Bench tops	30 ft ³
Lamp ballasts	9 ft ³	Lamp fixtures	324 ft ³
Fluor tubes	26 ft ³	Supply piping	37 ft ³
Ducting	69 ft ³	Drain piping	4 ft ³
Registers	360 ft ³		
Fume hood	216 ft ³	Showers	21 ft ³
Hoist	12 ft ³	Sinks & toilets	47 ft ³
Lab benches	450 ft ³	Transformer	48 ft ³

Output Descriptions:

Second floor minus utilities, completed WI data package, containerized utility waste:			
Misc. clean metal	1327 ft ³	Pb/Hg waste	30 ft ³
LLW metal	285 ft ³	Ceramic waste	174 ft ³
PCB waste	9 ft ³	Job control waste (comp)	39 ft ³

Assumptions:

1. Most materials except hoods, ducts, & drain piping can be free released for disposal.
2. Areas will remain uncontrolled unless contamination found.
3. Production rate is approximately 200 sq ft per day with one crew.

Estimated Time to Plan the Work (Including Review and Approval): 10 days.

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	1 / 1 / 4*
Technical Advisors	HBTA	1 / 10 / 10
Project Manager/HP Manager	HBPM	2 / 10 / 40 1 / 1 / 4*
Task Leader	HBTL	1 / 5 / 5
Secretary/Clerical	HBS	1 / 5 / 5
Support Professional	HBP	
Bartlett Health Physics	HRH	1 / 5 / 5

* Additional review time for Level 2 hazard rating.

Estimated Time to Perform the Work: 20 days

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBTA	1 / 20 / 20		
Project Manager/HP Manager	HBPM	2 / 20 / 60		
Task Leader	HBTL	1 / 20 / 160	Group 0	20
Battelle Technician	HBT	1 / 10 / 10	Group 0	10
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE	1 / 5 / 16	Group 0	5
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	4 / 20 / 640	Group 0	80
Bartlett Maint Specialist	HRDS	1 / 20 / 40	Group 0	20
Bartlett Health Physics	HRH	1 / 20 / 120	Group 0	20
Bartlett Admin Support	HRA			

Subcontract/Purchased Service:

Special Equipment/Material: N/A

Comments/Explanations:

Basis of Estimate:

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.
What experience is directly related to BCLDP? Nine years of training, and one and

half years of project management in JN-3.

Did we apply a complexity factor during our thought process? No complexity factor applied to this estimate

Completed by: C. A. Brenner/D Seifert

Date: 5/8/02

Rev. No.: 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Mtr. ☐ Samples ☐ TRU/Waste ☐ Release Site

Activity No.: D004

Work Pkg. No.: 7D4-B02

Function Name: Remove first and second floor asbestos material

Component Name: 2nd floor of JN-2.

Function Description: Asbestos abatement subcontractor will remove asbestos containing materials such as floor tile/mastic, ceiling tile and pipe insulation from first and second floors of JN-2.

Basis of Estimate

Strategy for Accomplishing Function: Procure asbestos abatement subcontractor to accomplish task.

Applicable Requirements/Procedures:

Approved work instruction; Contract for asbestos abatement contractor; BCLDP-90-1; DD-93-04, 05, & 11; HP-AP-1.0, 2.0, 5.0, 8.0, 9.0, & 19.0; HP-OP-011, 012, 017, 018, 019, 023, & 106; HS-AP-4.0, & 5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1; QD-AP-4.1; 5.2, 6.1, & 7.1; SIH-PP-04 & 09; TD-AP-2.0, & 3.0; WA-OP-022

Input Descriptions:

1. JN-2 2nd floor less non-structural materials
2. Suspended ceiling – 972 sq. ft.
3. Floor tile – 1688 sq. ft.
4. Pipe insulation – 50 lin. Ft.

Output Descriptions:

1. JN-2 2nd floor less internal asbestos materials
2. Non metal ceiling waste – 194 cu. ft.
3. ACM/LLW tiles – 34 cu. ft.
4. Metal ceiling grids – 10 cu. ft.
5. Pipe insulation – 50 cu. ft.
6. Job waste (compactable) – 47 cu. ft.
7. Asbestos release surveys and air sample results (if required).

Assumptions:

1. Second floor ceiling tiles assumed to be asbestos containing materials
2. Floor tile/mastic assumed to be asbestos containing materials.
3. Price quote assumes work to be performed in FY 2001.
4. Price quote based on building walk down with asbestos abatement contractor for the purposes of estimating costs.
5. No material samples for asbestos content have been taken at this time.
6. 1st floor is available for 2nd floor completion.
7. 1st floor ceiling tiles are non-asbestos containing material.

Estimated Time to Plan the Work (Including Review and Approval): Planning time of 15 days includes notification to ODOH and OEPA of abatement activities.

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	
Technical Advisors	HBTA	1/10/5
Project Manager/HP Manager	HBPM	2/15/30
Task Leader	HBTL	1/15/20
Secretary/Clerical	HBS	1/10/5
Support Professional	HBP	
Bartlett Health Physics	HRH	1/5/5

Estimated Time to Perform the Work: Approximately 15 days to perform the work which includes set up and take down and time to gather and analyze air samples to release area after abatement

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBTA			
Project Manager/HP Manager	HBPM	2/15/30	N/A	
Task Leader	HBTL	1/15/40	N/A	
Battelle Technician	HBT	1/15/15		
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	2/15/90	Group 0	30
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics	HRH	1/15/60	Group 0	15
Bartlett Admin Support	HRA			
Asbestos abate. Subcon.		500 manhours	Group 2	75

Subcontract/Purchased Service: Asbestos abatement subcontractor (AHC Inc.) estimate from 5/16/00 of \$32,583.

Special Equipment/Material: Scaffold, ladders and manlifts, HEPA filtering units, and PPE i.e., clothing and respirators. All other material supplied by subcontractor.

Comments/Explanations:

Basis of Estimate:

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.

What experience is directly related to BCLDP? Nine years of training, and one and half years of project management in JN-3.

Did we apply a complexity factor during our thought process? No complexity factor applied to this estimate

Completed by: C.A. Brenner/D. Seifert

Date: 05/2/02

Rev. No.: 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D006

Work Pkg. No.: 7D2-B01

Function Name: Survey and Monitor 2nd Floor

Component Name: JN-2 Second Floor

Function Description: Baseline Characterization of the 2nd Floor of JN-2

Basis of Estimate

Strategy for Accomplishing Function: Perform Baseline Characterization consistent with NUREG 5849

Applicable Requirements/Procedures/Work Instructions:

NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination"; Characterization & Final Status Plan for the West Jefferson North Site; DD-CP-002, 004, 010, & 030; DD-90-02; DD-93-04; DD-97-02; HP-AP-1.0, 2.0, 5.0, 8.0, 9.0, & 19.0; HP-OP-011, 012, 017, 018, & 019; HS-AP-4.0 & 5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1; QD-AP-5.2 & 6.1; RL-AP-1.0; TD-AP-2.0 & 3.0

Input Descriptions:

1. Rooms and Areas that have undergone material and M&E removal
2. Approved Work Instruction

Output Descriptions:

1. Establish Building Material Radiological Background
2. Material Decision Level Values Established
3. Smears to lab 1per 3grids (~400total); gross alpha/beta
4. 16 sediment & solid samples to lab; gamma spec
5. data to report generation
6. 2 alpha isotopic samples.

Assumptions:

Establish Building Material Background & Decision Level Values :

1. 10 types of materials are present
2. (40) 1 minute measurements for alpha & beta window per material
3. (40) 1 minute measurements for alpha activity per material
4. 3 minute prep/setup/taking floor readings (60%) = 24 hr
5. 5 minute prep/setup/taking wall readings (20%) = 13.3 hr
6. 10 minute prep/setup/taking lift readings (20%) = 26.7 hr
7. 1.25 hr to establish DLV for each material (spreadsheet) = 12.5 hr
8. Instrument Tech @ 10%
9. No significant downtime

Survey:

1. 100% of all floor area will be surveyed.
2. 100% of all wall area up to 2m will be surveyed.
3. 120% of all ceilings will be surveyed (20% added for horizontal surfaces)
4. 10%or 30sq. meters whichever is larger of wall areas greater than 2m will be monitored
5. Normal rate for characterization surveys is 6 square meters per technician-hour
6. Ladder rate for characterization surveys is 5 square meters per technician-hour

7. Lift rate for characterization surveys is 4 square meters per technician-hour
8. Drain Samples 2/hr; 16 samples total / Penthouse Dimensions 22'x19'x48'
9. The rate for characterization surveys includes : 5cm/sec survey rate, documentation assess elevated levels>DLV, alpha, alpha + beta 2min counts required, perform smears.
10. Room & Area Volumes were taken from the REV3 Baseline waste volume inventory.
11. WI takes 16 hr to prepare/Safety Prof. 8hr for WI/SCL/8hr Rad/ALARA Rev. / 4 hr WM/ 8 hr 2 Mgr Rev./ 8 hr comment resolve/ 8 hr data clerk
12. 8 hrs to rent/procure lift
13. Instrument Repair & Calibration @ 10%
14. No Lift Failure; No significant downtime
15. Work Instruction includes D006, D014, D020, D028, D063,D067,D070,d081

Data Technician:

1. Technician inputs 3 data values for each grid into spreadsheet
2. Technician also performs QA/QC for data input & data sheets
3. Technician identifies grids above release criteria & background
4. Floor 2 estimated to have 1175 grids---800 smear results.

Estimated Time to Plan the Work (Including Review and Approval): 5 days for WI

Estimated Resources Required to Plan the Work

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	3/5/32
Technical Advisors	HBTA	3/3/20
Project Manager/HP Manager	HBPM	
Task Leader	HBTL	
Secretary/Clerical	HBS	1/1/8
Support Professional	HBP	
Bartlett Health Physics	HRH	

Estimated Time to Perform the Work: 15 days to perform surveys & sampling

Estimated Resources Required to Perform the Work

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA		NA	NA
Manager/Senior Staff	HBB	1/15/30	NA	NA
Technical Advisors	HBTA	1/14/14	NA	NA
Project Manager/HP Manager	HBPM			
Task Leader	HBTL	1/15/60	0	14
Battelle Technician	HBT	1/11/88	0	14
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP	1/1/8	NA	NA
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			

BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD			
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics	HRH	3/14/336 1/14/12 1/15/100	0 NA NA	42 NA NA
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: None identified

Special Equipment/Material:

Comments/Explanations:

Basis of Estimate

What is the estimator's experience?

15 years of health physics & radiological release program management

What experience is directly related to the BCLDP?

10 years of BCLDP characterization & radiological release program experience, 2 years at West Jefferson

Was a complexity factor applied?

Worked is similar to KA-2 & KA-3 and no complexity factor was utilized.

Completed by: J.F. POLIZIANI

Date: 5/07/01

Rev. No: 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D012

Work Pkg. No.: 7D4-B03

Function Name: Decontaminate 2nd Floor Surfaces

Component Name: JN-2 Second Floor

Function Description: Assemble material resources & work crews and decontaminate designated surfaces according to work instruction.

Basis of Estimate

Strategy for Accomplishing Function: Brief work crews on scope of activities, procedures, radiological & safety concerns and requirements. Assemble materials, equipment and supplies; institute radiological and engineering controls & perform decontamination activities encompassing washing/wiping and scabbling of surfaces with Characterization support to monitor progress and determine completion.

Applicable Requirements/Procedures/Work Instructions:

DD-90-02; DD-93-02 & 04; DD-CP-004& 030; DD-OP-029, 065, 075, 077, 195, & 215; HP-AP-1.0, 2.0,5.0, 8.0, 9.0, 11.0, 15.0, & 19.0; HP-OP-011, 012, 017, 018, 019, & 023; HS-AP-2.0, 4.0, & 5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1; QD-AP-5.2 & 6.1; SM-OP-001; TD-AP-2.0 &3.0; WA-OP-020

Input Descriptions:

1. Demarcated second floor building surfaces for decontamination (100 sq ft floors, 100 sq ft walls)
2. Characterization data
3. Decon equipment: Hilti guns, HEPA Vacs, portable enclosures, waste containers.
4. Approved Work Instruction.

Output Descriptions:

1. Second floor surfaces minus contamination
2. Completion survey data
3. Completed Work Instruction data package
4. Containerized LLW:
 - Concrete rubble & HEPA filters – 12 cu ft
 - Job waste (compactable) – 99 cu ft

Assumptions:

1. Building surface contamination is 2.5% of floors and 1% of walls (200 sq ft total) distributed among 8 rooms.
2. No contamination is found on ceilings, hallways.
3. Contamination can be removed using Group 1 PPE by employing hooded HEPA enclosures at point of contact.
4. Production rate is approximately 25 sq ft per day with 1 crew.
5. Air system for pneumatic decon tools must be established. Moving and testing approx. 5 days.

Estimated Time to Plan the Work (Including Review and Approval): 10 days

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	
Technical Advisors	HBTA	1 / 10 / 5
Project Manager/HP Manager	HBPM	1 / 10 / 20
Task Leader	HBTL	1 / 10 / 10
Secretary/Clerical	HBS	1 / 5 / 5
Support Professional	HBP	
Bartlett Health Physics	HRH	1 / 5 / 5

Estimated Time to Perform the Work: 13 days

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBTA	1 / 13 / 13	N/A	
Project Manager/HP Manager	HBPM	2 / 13 / 52	N/A	
Task Leader	HBTL	1 / 13 / 104	Group 1	16
Battelle Technician	HBT	1 / 13 / 13		
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE	1 / 7 / 29	Group 1	4
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	5 / 13 / 520	Group 1	130
Bartlett Maint Specialist	HRDS	1 / 13 / 26	Group 1	8
Bartlett Health Physics	HRH	2 / 13 / 156	Group 1	39
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: N/A

Special Equipment/Material: N/A

Comments/Explanations:

Basis of Estimate:

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.
What experience is directly related to BCLDP? Nine years of training, and two and a half years of project management in JN-3.
Did we apply a complexity factor during our thought process? No complexity

factor applied to this estimate

Completed by: C.A. Brenner

Date: 04/26/02

Rev. No.: 3

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D014

Work Pkg. No.: 7D4-B04

Function Name: Perform 2nd Floor Decon Completion Survey

Component Name: JN-2 Second Floor

Function Description: Baseline Characterization of the 2nd Floor of JN-2

Basis of Estimate

Strategy for Accomplishing Function: Perform Baseline Characterization consistent with NUREG 5849

Applicable Requirements/Procedures/Work Instructions:

NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination";
Characterization & Final Status Plan for the West Jefferson North Site; DD-CP-002, 004, 010, & 030; DD-93-04; DD-97-02; HS-AP-4.0 & 5.0; HS-OP-001; PR-AP-17.1; QD-AP-5.2 & 6.1;
TD-AP-2.0

Input Descriptions:

1. Rooms and Areas that have undergone material removal, M&E removal, and decon.
2. Approved Work Instruction.

Output Descriptions:

1. Data to report generation
2. 20 smears; gross alpha/beta.

Assumptions:

1. 5% of all monitored areas were contaminated
2. Time for Interim Decon Effectiveness Surveys are part of the Decontamination Crew
3. 100% of all floor area were surveyed.
4. 100% of all wall area up to 2m were surveyed.
5. 120% of all ceilings were surveyed (20% added for horizontal surfaces)
6. 10% or 30sq. meters whichever is larger of wall areas greater than 2m were monitored
7. Normal rate for characterization surveys is 6 square meters per technician-hour
8. Ladder rate for characterization surveys is 5 square meters per technician-hour
9. Lift rate for characterization surveys is 4 square meters per technician-hour
10. Drain Samples 2/hr; 16 samples total
11. The rate for characterization surveys includes : 5cm/sec survey rate, documentation, assess elevated levels >DLV , alpha, alpha + beta 2min counts required, perform smears.
12. Room & Area Volumes were taken from the REV3 Baseline waste volume inventory.
13. Instrument Tech @ 10% Repair & Cal.

Estimated Time to Plan the Work (Including Review and Approval): 0 days; WI under D006

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	NA
Technical Advisors	HBTA	NA
Project Manager/HP Manager	HBPM	NA
Task Leader	HBTL	NA
Secretary/Clerical	HBS	NA
Support Professional	HBP	NA
Bartlett Health Physics	HRH	NA

Estimated Time to Perform the Work: 1 work day for decon survey

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA		NA	NA
Manager / Senior Staff	HBB	1/1/2		
Technical Advisors (Safety)	HBTA	1/1/1	NA	NA
Project Manager / HP Manager	HBPM			
Task Leader Safety Prof.	HBTL	1/1/4	0	1
Battelle Technician (HP)	HBT	1/1/8	0	1
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary / Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD			
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics	HRH	3/1/24	0	3
(Instrument)		1/1/1	NA	NA
(Data)		1/1/8	NA	NA
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: None identified

Special Equipment/Material:

Comments/Explanations: Basis of Estimate

What is the estimator's experience?

15 years of health physics and radiological release program management

What experience is directly related to BCLDP?

10 years of BCLDP characterization & radiological release program experience; 2 years at West Jefferson

Was a complexity factor used?

Work is similar to KA-2 & KA-3, no complexity factor used

Completed by: J.F. POLIZIANI

Date: 05/08/00

Rev. No.: 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Mtr. ☐ Samples ☐ TRU/Waste ☐ Release Site

Activity No.: D016

Work Pkg. No.: 7D4-B06

Function Name: Remove 1st floor material

Component Name: 1st floor of JN-2

Function Description: Waste and non-structural materials will be removed from the uncontrolled areas of the 1st floor of JN-2.

Basis of Estimate

Strategy for Accomplishing Function: Uncontrolled areas will be verified as "clean" using gross Massillon smears and direct surveys for fixed contamination. Only when contamination is found in an area will items in the area undergo the free release process. Items from controlled areas will be evaluated for the feasibility of free releasing vs. disposal as LLW.

Applicable Requirements/Procedures:

BCLDP-90-1; BCLDP-90-2; DD-90-02; DD-93-02, 03, 04, & 05; HP-AP-1.0, 2.0, 5.0, 8.0, 9.0, 19.0, & 29.0; HP-OP-011, 012, 017, 018, 019, & 106; HS-AP-5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1; QD-AP-4.1, 5.2, 6.1, & 7.1; TD-AP-2.0 & 3.0; WA-OP-006, 020, & 022

Input Descriptions:

1. Approved Work Instruction from activity D002
2. 1st floor of JN-2 with existing material, waste and non-structural materials as described in Waste volumes & types FY 2001 and a physical walk down of the building.

Chairs, Desks and cabinets	1029 cu ft	Lab Cab & work benches	1621 cu ft
Metal work boxes and shelves	2275 cu ft	Lockers & 55 gal drums	175 cu ft
Fork lifts	6870 cu ft	Files and contents	828 cu ft
Pallets and miscl.	685 cu ft	Electrical components	474 cu ft
Ovens & nit. Tank	225 cu ft		

Output Descriptions:

1. Completed work instruction package
2. 1st floor of JN-2 minus removable material

LLW metal	1738 cu ft	LLW compactable	487 cu ft
Non-radioactive waste	2800 cu ft	Radioactive Gov. excess	6224 cu ft
Reusable furniture	1857 cu ft	Job Control Waste	150 cu ft
Reusable work boxes	1025 cu ft	Hazardous waste	5 cu ft

Assumptions:

1. All non-structural and non-utility waste and material will be removed from JN-2 1st floor.
2. 60% of the equipment in rooms 2106, 2106A, 2108, and 2108A and 95% of the equipment in room 2119 will be relocated to a new lab location.
3. The fume hood cabinets and other small equipment will be disposed of as LLW.
4. Chemicals will be free released and dispose of as hazardous waste
5. The file cabinets in room 2101 are field copies and can be thrown away.
6. The contaminated equipment in the highbay will be offered for reuse at another DOE facility.

Estimated Time to Plan the Work (Including Review and Approval): 10 days.

Estimated Resources Required to Plan the Work

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	1 / 1 / 4*
Technical Advisors	HBTA	1 / 10 / 10
Project Manager/HP Manager	HBPM	2 / 10 / 20 1 / 1 / 4*
Task Leader	HBTL	1 / 10 / 10
Secretary/Clerical	HBS	1 / 5 / 5
Support Professional	HBP	
Bartlett Health Physics	HRH	1 / 5 / 5

* Additional review time for Level 2 hazard rating.

Estimated Time to Perform the Work: One crew 22 Days

Estimated Resources Required to Perform the Work

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBTA	1 / 22 / 22		
Project Manager/HP Manager	HBPM	2 / 22 / 88		
Task Leader	HBTL	1 / 22 / 176	Group 0 / Group 1	15/14
Battelle Technician	HBT	2 / 22 / 22	Group 0 / Group 1	15 / 7
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	4 / 22 / 704	Group 0 / Group 1	60 / 56
Bartlett Maint Specialist	HRDS	1 / 10 / 44	Group 0 / Group 1	6 / 4
Bartlett Health Physics	HRH	3 / 22 / 528	Group 0 / Group 1	45 / 42
Bartlett Admin Support	HRA			

Subcontract/Purchased Service:

Special Equipment/Material: N/A

Comments/Explanations:

Basis of Estimate:

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.

What experience is directly related to BCLDP? Nine years of training, and two and a half years of project management in JN-3.

Did we apply a complexity factor during our thought process? No complexity factor applied to this estimate

Completed by: C. A. Brenner/D Seifert **Date:** 05/03/02

Rev. No.: 1

Activity Number: D016

2 of 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D017

Work Pkg. No.: 7D4-B07

Function Name: Remove 1st Floor Utilities, Hoods, Ducts and Piping

Component Name: JN-2 First Floor

Function Description: Dismantle & remove HVAC systems, hoods, ductwork, plumbing & electrical systems to expose building surfaces for characterization, decontamination and final demolition.

Basis of Estimate

Strategy for Accomplishing Function: Dismantle & remove HVAC systems, hoods, ductwork, plumbing & electrical systems to expose building surfaces for characterization, decontamination and final demolition.

Applicable Requirements/Procedures/Work Instructions:

BCLDP-90-2; DD-90-02; DD-93-02 & 04; DD-OP-029, 090, 102, 110, 116, & 217; HP-AP-1.0, 2.0, 5.0, 8.0, 9.0, 19.0, & 29.0; HP-OP-011, 012, 017, 018, & 019; HS-AP-2.0, 4.0, & 5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1; QD-AP-5.2 & 6.1; SIH-PP-04 & 06; SM-OP-001; TD-AP-2.0 & 3.0; WA-OP-006 7& 020

Input Descriptions:

Vacated first floor rooms (5030 sq ft), Waste containers, approved WI			
A/C unit	24 cu ft	Lamp Ballasts	6 cu ft
Bridge Crane	258 cu ft	Fluorescent Tubes	20 cu ft
Electrical Service	105 cu ft	Ducting	202 cu ft
Fume Hood	1080 cu ft	Lab benches	585 cu ft
Light Fixtures	216 cu ft	Supply Piping	220 cu ft
Drain Piping	27 cu ft	Registers	120 cu ft
Transformers	96 cu ft	Stone Bench tops	39 cu ft
Bath/Shower Ceramics	118 cu ft		

Output Descriptions:

First floor minus utilities, Completed WI data package, Containerized utility waste:			
LLW metal waste	2918 cu ft	PCB Waste	6 cu ft
Pb/Hg waste	47 cu ft	Ceram/Stone waste	157 cu ft
Job Control Waste (comp.)	365cu ft		

Assumptions:

1. All utilities on the first floor of JN-2 will be considered contaminated and will be disposed of as LLW.
2. All drain piping above the floor slab will be removed.
3. Production rate is approximately 100 sq ft of floor area per day in controlled/contaminated area.

Estimated Time to Plan the Work (Including Review and Approval): 10 Days.

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	
Technical Advisors	HBTA	1/10/10
Project Manager/HP Manager	HBPM	2/10/40
Task Leader	HBTL	1/10/20
Secretary/Clerical	HBS	1/10/10
Support Professional	HBP	
Bartlett Health Physics	HRH	1/5/5

Estimated Time to Perform the Work: 51 days

Estimated Resources Required to Perform the Work

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBTA	1 / 51 / 51		
Project Manager/HP Manager	HBPM	2 / 51 / 204		
Task Leader	HBTL	1 / 51 / 408	Group 1	102
Battelle Technician	HBT	1 / 51 / 51	Group 1	
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE	1 / 16 / 32	Group 1	16
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	4 / 51 / 1632	Group 1	408
Bartlett Maint Specialist	HRDS	1 / 51 / 104	Group 1	102
Bartlett Health Physics	HRH	2 / 51 / 612	Group 1	102
Bartlett Admin Support	HRA			

Subcontract/Purchased Service:

Special Equipment/Material: 50' Scissors lift for 15 days -\$2,327

Comments/Explanations:

Basis of Estimate:

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.
What experience is directly related to BCLDP? Nine years of training, and one and

half years of project management in JN-3.

Did we apply a complexity factor during our thought process? No complexity factor applied to this estimate

Completed by: C. A. Brenner/D. Seifert

Date: 5/2/02

Rev. No.: 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D020

Work Pkg. No.: 7D2-B02

Function Name: Survey and Monitor 1st Floor

Component Name: JN-2 First Floor

Function Description: Baseline Characterization of the 1st Floor of JN-2

Basis of Estimate

Strategy for Accomplishing Function: Perform Baseline Characterization consistent with NUREG 5849

Applicable Requirements/Procedures/Work Instructions:

NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination"; Characterization & Final Status Survey Plan for the West Jefferson North Site; DD-CP-002, 004, 010, & 030; DD-90-02; DD-93-04; DD-97-02; HP-AP-1.0, 2.0, 5.0, 8.0, 9.0, & 19.0; HP-OP-011, 012, 017, 018, & 019; HS-AP-4.0 & 5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1; QD-AP-5.2 & 6.1; RL-AP-1.0; SIH-PP-06; SM-OP-001; TD-AP-2.0 & 3.0

Input Descriptions:

1. 1st Floor Rooms and Areas that have undergone material and M&E removal
2. Approved Work Instruction.

Output Descriptions:

1. Establish Building Material Radiological Background
2. Material Decision Level Values Established
3. 600 Smears to lab; gross alpha/beta
4. 16 sediment & solid samples to lab; gamma spec
5. data to report generation
6. 2 alpha isotopic samples.

Assumptions:

Establish Building Material Background & Decision Level Values :

1. 3 additional types of materials are present
2. (40) 1 minute measurements for alpha & beta window per reading
3. (40) 1 minute measurements for alpha window per reading
4. 3 minute prep/setup/taking of floor readings (60%) = 4 hr
5. 5 minute prep/setup/taking of wall readings (20%) = 6.67 hr
6. 10 minute prep/setup/taking of lift readings (20%) = 13.33 hr
7. 1.25 hr to establish DLV for each material spreadsheet = 3.75 hr
8. No significant downtime; 1 d to perform

Surveys :

1. 100% of all floor area will be surveyed.
2. 100% of all wall area up to 2m will be surveyed.
3. 120% of all ceilings will be surveyed (20% added for horizontal surfaces)
4. 10% or 30sq. meters whichever is larger of wall areas greater than 2m will be monitored
5. Normal rate for characterization surveys is 6 square meters per technician-hour
6. Ladder rate for characterization surveys is 5 square meters per technician-hour
7. Lift rate for characterization surveys is 4 square meters per technician-hour
8. The rate for characterization surveys includes: 5cm/sec survey rate/ documentation/ assess elevated levels > DLV, alpha, alpha + beta 2 min counts required, perform smears
9. 2 drains/hr; 16 samples total
10. Room & Area Volumes were taken from the REV3 Baseline waste volume inventory.
11. High Bay Dimensions 38'x21'x48'

Activity Number: D020

12. WI / Instrument Calibration / Lift Rental under D006
13. No Significant Down Time

Data Technician:

1. Technician inputs 3 data values for each grid into spreadsheet
2. Technician performs QA/QC for the data input and data sheets
3. Technician identifies grids above release criteria & above background.
4. Floor 1 estimate to have 1750 grids---1100 smear results

Estimated Time to Plan the Work (Including Review and Approval): 0 days; WI under D006

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	NA
Technical Advisors	HBTA	NA
Project Manager/HP Manager	HBPM	NA
Task Leader	HBTL	NA
Secretary/Clerical	HBS	NA
Support Professional	HBP	NA
Bartlett Health Physics	HRH	NA

Estimated Time to Perform the Work: 13 work days for survey & sampling

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE / Laundry Group	Total Jumps
Program Manager	HBA			
Manager / Senior Staff	HBB	1/13/26	NA	NA
Technical Advisors (safety)	HBTA	1/13/13	NA	NA
Project Manager / HP Manager	HBPM			
Task Leader	HBTL	1/13/52	0	13
Battelle Technician (HP)	HBT	1/13/104	0	13
Battelle Technician O/T	HBT O			
RAL Staff	HBL			
Support Professional	HBP			
Secretary / Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD			
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics (Instruments)	HRH	3/13/312 1/13/11	0 NA	39 NA

(Data)		1/13/104	NA	NA
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: None identified

Special Equipment/Material: 13 days of 80 foot aerial lift = \$4,125

Comments/Explanations:

Basis of Estimate

What is the estimator's experience?

15 years of health physics and radiological release program management

What experience is directly applicable to BCLDP?

10 years of BCLDP characterization & radiological release program experience; 2 years at West Jefferson

Was a complexity factor applied?

Work is similar to KA-2 & KA-3 and no complexity factors were assumed

Completed by: J.F. POLIZIANI

Date: 5/07/01

Rev. No: 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D026

Work Pkg. No.: 7D4-B08

Function Name: Decontaminate 1st Floor Surfaces

Component Name: First Floor of JN-2

Function Description: Assemble material resources & work crews and decontaminate designated surfaces according to work instruction.

Basis of Estimate

Strategy for Accomplishing Function: Brief work crews on scope of activities, procedures, radiological & safety concerns and requirements. Assemble materials, equipment and supplies; institute radiological and engineering controls & perform decontamination activities encompassing washing/wiping and scabbling of surfaces with Characterization support to monitor progress and determine completion.

Applicable Requirements/Procedures/Work Instructions:

DD-90-02; DD-93-02 & 04; DD-CP-004 & 030; DD-OP-029, 065, 075, 077, 195, & 215; HP-AP-1.0, 2.0, 5.0, 8.0, 9.0, 11.0, 15.0, & 19.0; HP-OP-011, 012, 017, 018, 019, 023; HS-AP-2.0, 4.0, & 5.0; HS-OP-001 MA-AP-20.1; PR-AP-17.1; QD-AP-5.2 & 6.1; RL-AP-1.0; SIH-PP-06; SM-OP-001; TD-AP-2.0 & 3.0; WA-OP-020

Input Descriptions:

1. Demarcated first floor and high bay building surfaces for decontamination (220 sq ft floors, 280 sq ft walls)
2. Characterization data
3. Decon equipment: Hilti guns, HEPA Vacs, portable enclosures, waste containers.
4. Approved Work Instruction.

Output Descriptions:

1. First floor surfaces minus contamination
2. Completion survey data
3. Completed Work Instruction data package
4. Containerized LLW:
 - Concrete rubble & HEPA filters – 22 cu ft
 - Job control waste (compactable) – 180 cu ft
5. 12 CAM samples

Assumptions:

1. Building surface contamination is 4% of floors and 2% of walls (500 sq ft total) distributed among 8 areas.
2. Contamination can be removed using Group 1 PPE by employing hooded HEPA enclosures at point of contact.
3. Surfaces can be scabbled to a depth of ¼ inch using Hilti guns at a rate of 25 sq ft per crew day.
4. Planning will be accomplished in D025.

Estimated Time to Plan the Work (Including Review and Approval): 10 days

Estimated Resources Required to Plan the Work

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	
Technical Advisors	HBTA	1 / 10 / 5
Project Manager/HP Manager	HBPM	2 / 10 / 20
Task Leader	HBTL	1 / 10 / 10
Secretary/Clerical	HBS	1 / 10 / 5
Support Professional	HBP	
Bartlett Health Physics	HRH	1 / 5 / 5

Estimated Time to Perform the Work: 22 days

Estimated Resources Required to Perform the Work

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBTA	1 / 22 / 22		
Project Manager/HP Manager	HBPM	2 / 22 / 88		
Task Leader	HBTL	1 / 22 / 176	Group 1	22
Battelle Technician	HBT	1 / 22 / 22		
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE	1 / 8 / 16	Group 1	8
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	5 / 22 / 880	Group 1	220
Bartlett Maint Specialist	HRDS	1 / 22 / 24	Group 1	22
Bartlett Health Physics	HRH	2 / 22 / 352	Group 1	88
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: N/A

Special Equipment/Material: 50 ft Scissor lift for 2days = \$846.

Comments/Explanations:

Basis of Estimate:

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.

What experience is directly related to BCLDP? Nine years of training, and two and a half years of project management in JN-3.

Did we apply a complexity factor during our thought process? No complexity factor applied to this estimate

Completed by: C. A. Brenner

Date: 04/29/02

Rev. No.: 3

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D027

Work Pkg. No.: 7D4-B08

Function Name: Remove underground drains

Component Name: JN-2 First Floor

Function Description: Excavate and remove underground drains within the building footprint.

Basis of Estimate

Strategy for Accomplishing Function: After surface decontamination is complete, mark locations of underground drain lines within the building. Engage concrete cutting contractor and excavator operator to remove floor and excavate soil above drain lines. Excavate and remove drain lines and deliver to Waste Management for processing.

Applicable Requirements/Procedures/Work Instructions:

DD-90-02; DD-93-04 & 05; DD-OP-029 & 090; HP-AP-1.0, 2.0, 5.0, 8.0, 9.0, & 29.0; HP-OP-012 & 017; HS-AP-2.0, 4.0, & 5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1; QD-AP-4.1, 5.2, 6.1, & 7.1; SIH-PP-06 & 08; TD-AP-2.0 & 3.0

Input Descriptions:

1. Building JN-2 after surface decontamination complete
2. Approved WI, RWP, Safety & WM Checklists
3. 400 ft of buried VCP drain piping.

Output Descriptions:

Building JN-2 with drain lines removed
Completed work instruction data package
Containerized drain removal waste:

Excavated piping	400 lin ft	Excavated suspect soil	1200 cu ft
Excavated clean soil	3600 cu ft	Concrete floor blocks	1075 cu ft
Cutting water & sludge	16 cu ft	Job control waste	215 cu ft
Soil samples:	100 gamma spec/ 10 alpha isotopic	Mixed waste	6 cu ft

Assumptions:

1. Underground drains are contaminated with Hg, RCRA material, and/or Rad.
2. Average depth of drains is 3 ft below bottom of 8-in thick concrete slab.
3. Leakage/breakage of pipes as excavated is 15%.
4. Concrete cutting rate is 50 lin ft per hr, soil excavation rate is 8 bags (cu yds) per day to allow for sampling.

Estimated Time to Plan the Work (Including Review and Approval): 15 days including acquisition of contracted services.

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	1 / 1 / 4*
Technical Advisors	HBTA	1 / 10 / 10
Project Manager/HP Manager	HBPM	1 / 10 / 40 1 / 1 / 4*
Task Leader	HBTL	1 / 10 / 20
Secretary/Clerical	HBS	1 / 5 / 5
Support Professional	HBP	
Bartlett Health Physics	HRH	1 / 5 / 5

* Additional review time for Level 2 hazard rating.

Estimated Time to Perform the Work: 26 days

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBTA	1 / 26 / 26		
Project Manager/HP Manager	HBPM	2 / 26 / 104		
Task Leader	HBTL	1 / 26 / 208	Group 0	26
Battelle Technician	HBT	1 / 26 / 26		
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE	1 / 13 / 26	Group 0	13
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	4 / 26 / 832	Group 1	208
Bartlett Maint Specialist	HRDS	1 / 26 / 26	Group 1	26
Bartlett Health Physics	HRH	3 / 26 / 624	Group 1	156
Bartlett Admin Support	HRA			

Subcontract/Purchased Service:

1. Concrete cutting 2024 linear ft of 8" slab - @ \$7.93/ft = \$16,050
2. Soil excavation: 22 days operator (176 hrs) = \$8,376
3. 26 days TB015 Excavator/Backhoe = \$2,866

Special Equipment/Material: N/A

Comments/Explanations: N/A

Basis of Estimate:

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.

What experience is directly related to BCLDP? Nine years of training, and one and half years of project management in JN-3.

Did we apply a complexity factor during our thought process? No complexity factor applied to this estimate

Completed by: C.A. Brenner/D Seifert **Date:** 5/6/02

Rev. No.: 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D028

Work Pkg. No.: 7D4-B09

Function Name: Perform 1st Floor Decon Completion Survey

Component Name: JN-2 First Floor

Function Description: Baseline Characterization of the 1st Floor of JN-2

Basis of Estimate

Strategy for Accomplishing Function: Perform Baseline Characterization consistent with NUREG 5849

Applicable Requirements/Procedures/Work Instructions:

NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination";
Characterization & Final Status Survey Plan for the West Jefferson North Site; DD-CP-002, 004, 010, & 030;
DD-93-04; DD-97-02; HS-AP-2.0, 4.0, & 5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1; QD-AP-5.2 & 6.1; RL-
AP-1.0; SIH-PP-06; SM-OP-001; TD-AP-2.0

Input Descriptions:

1. 1st Floor Rooms and Areas that have undergone material removal, M&E removal, and decon.
2. Approved Work Instruction.

Output Descriptions:

1. 30 Smears to lab; gross alpha/beta
2. 16 sediment & solid samples to lab; gamma spec
3. Data to report generation
4. 2 alpha isotopic samples
5. 400 linear ft of piping to remove 122m; 48 samples per d; 122 samples (gamma spec), 12 alpha isotopic

Assumptions:

1. 5% of all monitored areas were found contaminated
2. 100% of all floor area were surveyed
3. 100% of all wall area up to 2m were surveyed
4. 120% of all ceilings were surveyed (20% added for horizontal surfaces)
5. 10% or 30sq. meters whichever is larger of wall areas greater than 2m were monitored
6. Normal rate for characterization surveys is 6 square meters per technician-hour
7. Ladder rate for characterization surveys is 5 square meters per technician-hour
8. Lift rate for characterization surveys is 4 square meters per technician-hour
9. The rate for characterization surveys includes:
 - 5cm/sec survey rate
 - documentation
 - assess elevated levels >DLV,
 - alpha, alpha + beta 2 min counts required,
 - perform smears
 - 2 drains/hr; 16 samples total
10. Room & Area Volumes were taken from the REV3 Baseline waste volume inventory
11. High Bay Dimensions 38'x21'x48'
12. WI / Instrument Calibration / Lift Rental under D014
13. No significant down time

Estimated Time to Plan the Work (Including Review and Approval): 0 days; WI under D006
Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	NA
Technical Advisors	HBTA	NA
Project Manager/HP Manager	HBPM	NA
Task Leader	HBTL	NA
Secretary/Clerical	HBS	NA
Support Professional	HBP	NA
Bartlett Health Physics	HRH	NA

Estimated Time to Perform the Work: 4 days; 1 work days for decon survey; 3 work days soil sampling

Estimated Resources Required to Perform the Work

Labor Type	Code	Persons/Days/Hours	PPE / Laundry Group	Total Jumps
Program Manager	HBA			
Manager / Senior Staff	HBB	1/4/8	NA	NA
Technical Advisors (Safety)	HBTA	1/4/4	NA	NA
Project Manager / HP Manager	HBPM			
Task Leader	HBTL	1/4/16	0	4
Battelle Technician (HP)	HBT	1/4/32	0	4
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary / Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD			
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics (Instruments)	HRH	3/4/96	0	12
(Data)		1/4/3	NA	NA
		1/4/32	NA	NA
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: None identified

Special Equipment/Material: 4 days of 80 foot aerial lift = \$1,428

Comments/Explanations: Basis of Estimate

What is the estimator's experience?

15 years of health physics and radiological release program management

What experience is directly related to the BCLDP?

10 years of BCLDP characterization & radiological release program experience

Was a complexity factor used?

Work was similar to KA-2 & KA-3 and a complexity factor was not used.

Completed by: J.F. POLIZIANI

Date: 5/08/01

Rev. No. : 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D031

Work Pkg. No.: 7D4-B07

Function Name: Remove 1st floor boiler and utilities

Component Name: JN-2 Boiler Room

Function Description: Dismantle & remove boiler, plumbing & electrical systems to expose building surfaces for characterization, decontamination and final demolition.

Basis of Estimate

Strategy for Accomplishing Function: Dismantle & remove boiler, ductwork, plumbing & electrical systems to expose building surfaces for characterization, decontamination and final demolition.

Applicable Requirements/Procedures/Work Instructions:

BCLDP-90-2; DD-90-02; DD-93-04; DD-OP-110, 116, & 217; HP-AP-1.0, 2.0, 5.0, 8.0, & 9.0; HP-OP-011, 012, 017, & 019; HS-AP-2.0, 4.0, & 5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1; QD-AP-5.2 & 6.1
SIH-PP-04, 06, & 08; TD-AP-2.0 & 3.0; WA-OP-006 & 020

Input Descriptions:

Vacated boiler room (426 sq ft), approved work instruction, waste containers, installed utilities:

Air compressor	60 cu ft	Lamp Ballasts	1 cu ft
Boiler	420 cu ft	Fluorescent tubes	3 cu ft
Ducting	5 cu ft	Electrical	10 cu ft
Lamp fixtures	28 cu ft	Supply piping	45 cu ft
Drain piping	5 cu ft	Tanks	180 cu ft
Water Heater	12 cu ft		

Output Descriptions:

Completed WI data package, boiler room minus utilities

Containerized utility waste:

Clean metal waste	760 cu ft	PCB Waste	5 cu ft
Pb/Hg waste	8 cu ft	Job Control Waste	94 cu ft

Assumptions:

1. The first floor boiler room is uncontaminated.
2. All utilities will be disabled & placed in a zero energy state.
3. Production rate will be approximately 25 sq ft per day due to high density of heavy equipment.
4. Planning function will have been performed in Activity D003.

Estimated Time to Plan the Work (Including Review and Approval): 10 days.

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	1 / 1 / 4*
Technical Advisors	HBT A	1 / 10 / 10
Project Manager/HP Manager	HBPM	2 / 10 / 40 1 / 1 / 4*
Task Leader	HBTL	1 / 10 / 20
Secretary/Clerical	HBS	1 / 5 / 5
Support Professional	HBP	
Bartlett Health Physics	HRH	1 / 5 / 5

* Additional review time for Level 2 hazard rating.

Estimated Time to Perform the Work: 17 days

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1

160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBT A	1 / 17 / 17		
Project Manager/HP Manager	HBPM	2 / 17 / 68		
Task Leader	HBTL	1 / 17 / 136	Group 0	17
Battelle Technician	HBT	1 / 10 / 10		
Battelle Technician O/T	HBT O			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE	1 / 10 / 40	Group 0	8
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	5 / 17 / 680	Group 0	85
Bartlett Maint Specialist	HRDS	1 / 10 / 40	Group 2	2
Bartlett Health Physics	HRH	1 / 17 / 68	Group 0	17
Bartlett Admin Support	HRA			

Subcontract/Purchased Service:

Special Equipment/Material: N/A

Comments/Explanations:

Basis of Estimate:

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.

What experience is directly related to BCLDP? Nine years of training, and one and half years of project management in JN-3.

Did we apply a complexity factor during our thought process? No complexity factor applied to this estimate

Completed by: C. A. Brenner/D Seifert

Date: 05/06/02

Rev. No.: 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Mtr. ☐ Samples ☐ TRU/Waste ☐ Release Site

Activity No.: D061

Work Pkg. No.: 7D4-B10

Function Name: Remove mechanical & electrical equipment from external building surfaces

Component Name: JN-2 External Surfaces

Function Description: Dismantle and remove exhaust systems and electrical services from the building roof & walls and place temporary patches over penetrations to maintain interior integrity.

Basis of Estimate

Strategy for Accomplishing Function: Generate work control documents and use to manually remove the systems from the building roof, external walls, and penthouse using appropriate tools & equipment according to approved work instruction, RWP, Safety & WM checklists.

Applicable Requirements/Procedures:

DD-90-02; DD-93-04 & 05; DD-OP-090, 102, 110, 116, & 217; HP-AP-1.0, 2.0, & 5.0; HP-OP-017 & 019; HS-AP-2.0, 4.0, & 5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1, QD-AP-4.1, 5.2, 6.1, & 7.1; SIH-PP-04 & 06; SM-OP-001 TD-AP-2.0, & 3.0; WA-OP-020

Input Descriptions:

1. Waste containers
2. Building JN-2 with all interior utilities & services disabled /removed.
3. Fall protection apparatus
4. Roof mounted mechanical equipment:

- Heat Exchanger	84 cu ft	- Large ductwork	48 cu ft
- Transformer	9 cu ft	- Outdoor lighting	4 cu ft
- HVAC Units	3 144 cu ft	- Blower	14 336 cu ft
- Vent Stacks	31 155 cu ft	- Misc Items	3 24 cu ft

Output Descriptions:

1. Building external surfaces free of mechanical/electrical equipment
2. Completed work instruction data package
3. Containerized equipment waste:

- Clean metal waste	795 cu ft	- PCB waste	9 cu ft
- Pb/Hg waste (lamps)	1 cu ft	- Job control waste	15 cu ft

Assumptions:

1. All items on JN-2 roof and in penthouse are radiologically clean.
2. Production rate is approximately 250 sq ft per day with one crew.

Estimated Time to Plan the Work (Including Review and Approval): 15 days including procurement of crane service.

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons, Days, and Hours necessary to plan the work, e.g., 2/5/80

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	1 / 1 / 4*
Technical Advisors	HBTA	1 / 15 / 10
Project Manager/HP Manager	HBPM	2 / 15 / 20 1 / 1 / 4*
Task Leader	HBTL	1 / 10 / 10
Secretary/Clerical	HBS	1 / 5 / 5
Support Professional	HBP	
Bartlett Health Physics	HRH	1 / 5 / 5

* Additional review time for Level 2 hazard rating.

Estimated Time to Perform the Work: 20 days

Estimated Resources Required to Perform the Work

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBTA	1 / 20 / 20		
Project Manager/HP Manager	HBPM	2 / 20 / 80		
Task Leader	HBTL	1 / 20 / 160	Group 0	20
Battelle Technician	HBT	1 / 20 / 20		
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE	1 / 4 / 8	Group 0	4
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	4 / 20 / 640	Group 0	80
Bartlett Maint Specialist	HRDS	1 / 10 / 20		
Bartlett Health Physics	HRH	2 / 20 / 120	Group 0	30
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: 25 ton telescoping boom crane and operator for 4 days @ 132.19/hour x 32 hours = \$4,230.

Special Equipment/Material:

Comments/Explanations:

Basis of Estimate:

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.

What experience is directly related to BCLDP? Nine years of training, and one and half years of project management in JN-3.

Did we apply a complexity factor during our thought process? No complexity factor applied to this estimate

Completed by: C. A. Brenner/D Seifert

Date: 5/6/02

Rev. No. 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D063

Work Pkg. No.: 7D2-B03

Function Name: Survey and Monitor External Building Surfaces (Including Roof)

Component Name: JN-2 External Building Surfaces & Roof

Function Description: Baseline Characterization of the JN-2 External Building Surfaces

Basis of Estimate

Strategy for Accomplishing Function: Perform Baseline Characterization consistent with NUREG 5849

Applicable Requirements/Procedures/Work Instructions:

NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination";
Characterization & Final Status Survey Plan for the West Jefferson North Site; DD-90-02; DD-93-04; DD-97-02; DD-CP-002, 004, 010, & 030; HP-AP-1.0, 2.0, 5.0, 8.0, 9.0, & 19.0; HP-OP-011, 012, 017, 018, & 019; HS-AP-2.0, 4.0, & 5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1; QD-AP-5.2 & 6.1; RL-AP-1.0; SIH-PP-06; SM-OP-001; TD-AP-2.0 & 3.0

Input Descriptions: External Building Surfaces that have undergone material and M&E removal
Approved Work Instruction

Output Descriptions:

1. Building Material Radiological Background Established
2. Derivation of Decision Level Values (DLV) for Characterization Surveys
3. 50 smears to lab; gross alpha/beta
4. Sediment & solid samples to lab; 10 gamma specs, 1 alpha isotopic
5. Data to report generation

Assumptions:

Establish Radiological Background of Materials and Survey Decision Level Values (DLV):

6 types of materials are present

(40) 1 minute measurements for alpha & beta window per material

(40) 1 minute measurements for alpha window per material

3 minute prep/setup/taking floor readings (60%) = 8 hr

5 minute prep/setup/taking wall readings (20%) = 13.33 hr

10 minute prep/setup/taking lift readings (20 %) = 26.67 hr

1.25 hr to establish DLV for each material = 8 hr

No significant downtime

External Surfaces:

10% or 30 square meters whichever is larger of each external wall will be monitored

Normal rate for characterization surveys is 6 square meters per technician-hour

Ladder rate for characterization surveys is 5 square meters per technician-hour

Lift rate for characterization surveys is 4 square meters per technician-hour

The rate for characterization surveys includes : (See D006)

Room & Area Volumes were taken from the REV3 Baseline waste volume inventory.

Building Dimensions 90'x90'x30'

High Bay Dimensions 38'x21'x48'

Penthouse Dimensions 22'x19'x48'
 WI / Instrument Calibration / Lift Rental under D006
 No significant downtime; 2 d to perform

Roof :
 10% or 30 square meters whichever is larger of the roof area will be monitored.
 An additional 10% of the roof area shall be included for monitoring blower/ducts etc.
 Roof rate for characterization survey is 5 square meters per technician-hour

Data Technician;
 Technician inputs 3 data values for each grid into spreadsheet
 Technician also performs QA/QC for the data input & data sheets
 Technician identifies grids above release criteria & background
 External Walls and Roof Estimated to have 150 grids

Estimated Time to Plan the Work (Including Review and Approval): 0 days: WI under D006

Estimated Resources Required to Plan the Work

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	NA
Technical Advisors	HBTA	NA
Project Manager/HP Manager	HBPM	NA
Task Leader	HBTL	NA
Secretary/Clerical	HBS	NA
Support Professional	HBP	NA
Bartlett Health Physics	HRH	NA

Estimated Time to Perform the Work: 6 work days for survey

Estimated Resources Required to Perform the Work

Labor Type	Code	Persons/Days/Hours	PPE / Laundry Group	Total Jumps
Program Manager	HBA			
Manager / Senior Staff	HBB	1/6/12	NA	NA
Technical Advisors	HBTA			
Project Manager / HP Manager	HBPM	1/6/6	NA	NA
Task Leader.	HBTL	1/6/24	0	6
Battelle Technician	HBT	1/6/48	0	6
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary / Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD			

Bartlett Maint Specialist	HRDS			
Bartlett Health Physics (Instruments)	HRH	3/6/144	0	18
(Data)		1/6/5	NA	NA
		1/6/48	NA	NA
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: None identified

Special Equipment/Material: 6 days of 80 foot aerial lift = \$2,274

Comments/Explanations:

Basis of Estimate

What is the estimator's experience?

15 years of health physics and radiological release program management

What experience is directly related to BCLDP?

10 years of BCLDP characterization & radiological releases program experience; 2 years at West Jefferson

Was a complexity factor used?

Work is similar to KA-2 & KA-3 buildings and no complexity factor was assumed

Completed by: J.F. POLIZIANI

Date: 5/08/01

Rev. No: 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity Number: D067 **Work Package:** 7D2-B04

Activity Name: Prepare JN-2 Characterization & Final Status Report

Component Name: JN-2 Building

Function Description: Characterization Report of Building JN-2

Basis of Estimate

Strategy for Accomplishing Function: Perform Baseline Characterization consistent with NUREG 5849

Applicable Requirements/Procedures/Work Instructions:

1. NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination"
2. Characterization & Final Status Survey Plan for the West Jefferson North Site March 2000
3. DD-CP-004 "Radioactive Contamination Monitoring Requirements for Facility Surface Characterization"
4. DD-CP-002 "Facility Post-Decontamination Final Status Survey for Baseline Areas"

Input Descriptions:

Characterization:

1. Completed Data Sheets from Characterization Field Work
2. 1184 grids with 3 data values for each grid
3. 800 smear results from laboratory (2 data values/smear).

Final Status:

1. Completed Data Sheets from Final Status Survey
2. 50% of grids covered during final status with 3 data values each
3. 480 final status smears taken

Output Descriptions:

1. Characterization & Final Status Report for Building JN-2.

Assumptions:

1. Data Reduction & Report Generation will take 20 working-d post field activities
2. Review & Comment Resolution will take 15 working-d in schedule
3. Report Schedule will take 40 working-d total.
4. Map production will take 10d of labor
5. 6 professionals will take 8 hrs each to review/comment/resolve comments
6. 5 d of technician time is necessary to resolve/incorporate comments
7. Room & Area Volumes were taken from the REV3 Baseline waste volume inventory.
8. IVC/NRC approval review necessary for Building Characterization/Final Status Report
9. Only one Building Report will be produced

Estimated Time to Plan the Work (Including Review and Approval): 0 days

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	NA
Technical Advisors	HBTA	NA
Project Manager/HP Manager	HBPM	NA
Task Leader	HBTL	NA
Secretary/Clerical	HBS	NA
Support Professional	HBP	NA
Bartlett Health Physics	HRH	NA

Estimated Time to Perform the Work: 40 working days

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB	1/40/20	NA	NA
Technical Advisors	HBTA			
Project Manager/HP Manager	HBPM	6/8/48	NA	NA
Task Leader	HBTL			
Battelle Technician	HBT			
Battelle Technician O/T	HBTO			
RAL Staff	HL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD			
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics (Maps)	HRH	1/10/80		
(Data)		1/25/200	NA	NA
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: None identified

Special Equipment/Material: None

Comments/Explanations: None

Basis of Estimate

What is the estimator's experience?

15 years of health physics & radiological release program management

What experience is directly applicable to BCLDP?

10 years of BCLDP characterization & radiological release program experience; 2 years At West Jefferson

Was a complexity factor used?

No, work similar to that experienced at KA

Completed by: J.F. POLIZIANI

Date: 5/30/01

Rev. No.: 2

☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D069

Work Pkg. No.: 7D4-B11

Function Name: Decontaminate external building surfaces

Component Name: JN-2 Exterior building

Function Description: Assemble material resources & work crews and decontaminate designated surfaces according to work instruction.

Basis of Estimate

Strategy for Accomplishing Function: Brief work crews on scope of activities, procedures, radiological & safety concerns and requirements. Assemble materials, equipment and supplies; institute radiological and engineering controls & perform decontamination activities encompassing washing/wiping and scabbling of surfaces with Characterization support to monitor progress and determine completion.

Applicable Requirements/Procedures/Work Instructions:

DD-90-02; DD-93-02, 04, & 05; DD-CP-004 & 030; DD-OP-029, 075, 077, 195, & 215; HP-AP-1.0, 2.0, 5.0, 8.0, 9.0, & 19.0; HP-OP-011, 012, 017, 019, & 023; HS-AP-2.0, 4.0, & 5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1 QD-AP-4.1, 5.2, 6.1, & 7.1; SIH-PP-06; SM-OP-001; TD-AP-2.0 & 3.0; WA-OP-020

Input Descriptions:

1. Demarcated exterior building surfaces for decontamination (50 sq ft)
2. Characterization data
3. Decon equipment: Hilti guns, HEPA Vacs, point of contact enclosures, elevated personnel platforms, fall protection, waste containers.
4. Approved Work Instruction.

Output Descriptions:

1. Exterior surfaces minus contamination
2. Completion survey data
3. Completed Work Instruction data package
4. Containerized LLW:
 - Concrete rubble – 2 cu ft
 - Job control waste (compatible) – 11 cu ft

Assumptions:

1. Building surface contamination is 50 sq ft total distributed among 10 scattered areas.
2. Contamination can be removed using Group 0 PPE by employing hooded HEPA enclosures at point of contact.
3. Surfaces can be scabbled to a depth of ¼ inch using Hilti guns at a rate of two areas per crew day including location, setup, Characterization oversight and verification.
4. Planning will be accomplished in Activity D068.

Estimated Time to Plan the Work (Including Review and Approval): 10 days

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	
Technical Advisors	HBTA	1 / 10 / 5
Project Manager/HP Manager	HBPM	1 / 10 / 20
Task Leader	HBTL	1 / 10 / 10
Secretary/Clerical	HBS	1 / 10 / 5
Support Professional	HBP	
Bartlett Health Physics	HRH	1 / 5 / 5

Estimated Time to Perform the Work: 5 days

Estimated Resources Required to Perform the Work

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBTA	1 / 5 / 5		
Project Manager/HP Manager	HBPM	2 / 5 / 20		
Task Leader	HBTL	1 / 5 / 40	Group 0	5
Battelle Technician	HBT	1 / 5 / 5		
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE	1 / 2 / 4	Group 0	2
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	4 / 5 / 160	Group 0	20
Bartlett Maint Specialist	HRDS	1 / 5 / 10	Group 0	5
Bartlett Health Physics	HRH	2 / 5 / 80	Group 0	10
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: N/A

Special Equipment/Material: 5 days of 60 ft aerial lift = \$846.

Comments/Explanations:

Basis of Estimate:

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.

What experience is directly related to BCLDP? Nine years of training, and two and a half years of project management in JN-3.

Did we apply a complexity factor during our thought process? No complexity factor applied to this estimate

Completed by: C. A. Brenner

Date: 04/29/02

Rev. No.: 3

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D070

Work Pkg. No.: 7D4-B12

Function Name: Perform External Building Surface Decon Completion Survey

Component Name: JN-2 External Building Surfaces

Function Description: Baseline Characterization of the JN-2 External Building Surfaces

Basis of Estimate

Strategy for Accomplishing Function: Perform Baseline Characterization consistent with NUREG 5849

Applicable Requirements/Procedures/Work Instructions:

NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination";
Characterization & Final Status Survey Plan for the West Jefferson North Site; DD-93-04 & 05; DD-97-02;
DD-CP-002, 004, 010, & 030; HS-AP-2.0, 4.0, & 5.0; HS-OP-001; MA-AP-20.1; PR-AP-17.1; QD-AP-4.1,
5.2, 6.1, & 7.1; RL-AP-1.0; SIH-PP-06; SM-OP-001; TD-AP-2.0

Input Descriptions:

1. External Building Surfaces that have undergone material removal, M&E removal, and decon.
2. Approved Work Instruction.

Output Descriptions:

1. 10 smears to lab; gross alpha/beta
2. 1 sediment & solid sample to lab; gamma spec
3. Data to report generation

Assumptions:

1. 5% of External Surfaces & Roof Areas monitored are contaminated above criteria
2. 10% or 30 square meters whichever is larger of each external wall will be monitored
3. Normal rate for characterization surveys is 6 square meters per technician-hour
4. Ladder rate for characterization surveys is 5 square meters per technician-hour
5. Lift rate for characterization surveys is 4 square meters per technician-hour
6. The rate for characterization surveys includes : (See D006)
7. Room & Area Volumes were taken from the REV3 Baseline waste volume inventory.
8. Building Dimensions 90'x90'x30'
9. High Bay Dimensions 38'x21'x48'
10. Penthouse Dimensions 22'x19'x48'
11. WI / Instrument Calibration / Lift Rental under D006

Estimated Time to Plan the Work (Including Review and Approval): 0 days; WI under D006

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	NA
Technical Advisors	HBTA	NA
Project Manager/HP Manager	HBPM	NA
Task Leader	HBTL	NA
Secretary/Clerical	HBS	NA
Support Professional	HBP	NA
Bartlett Health Physics	HRH	NA

Estimated Time to Perform the Work: 2 work days for survey

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE / Laundry Group	Total Jumps
Program Manager	HBA			
Manager / Senior Staff	HBB	1/2/4	NA	NA
Technical Advisors (Safety)	HBTA	1/2/2	NA	NA
Project Manager / HP Manager	HBPM			
Task Leader.	HBTL	1/2/8	0	2
Battelle Technician (HP)	HBT	1/2/16	0	2
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary / Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD			
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics	HRH	3/2/48	0	6
(Instruments)		1/2/2	NA	NA
(Data)		1/2/16	NA	NA
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: None identified

Special Equipment/Material: 2 days of 80 foot aerial lift = \$846.

Comments/Explanations:

Basis of Estimate :

What is the estimator's experience?

15 years of health physics & radiological release program management

What experience directly related to the BCLDP?

10 years of BCLDP characterization & radiological release program experience; 2 years at West Jefferson

Was a complexity factor used?

Work was similar to King Avenue KA-2 & KA-3. No complexity factor was used.

Completed by: J.F. POLIZIANI

Date: 5/08/01

Rev. No.: 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Mtr. ☐ Samples ☐ TRU/Waste ☐ Release Site

Activity No.: D071

Work Pkg. No.: 7D4-B13

Function Name: Remove NESHAPS Material

Component Name: JN-2 building with windows containing asbestos material

Function Description: Asbestos abatement subcontractor will remove and dispose of building windows intact and any other residual asbestos material. Subcontractor will be responsible for providing all materials and for disposal of all asbestos related materials and windows.

Basis of Estimate

Strategy for Accomplishing Function: Procure asbestos abatement subcontractor to perform task with nominal BCLDP technical and HP support/oversight.

Applicable Requirements/Procedures:

Approved work instruction; Contract for asbestos abatement subcontractor; OEPA and ODOH asbestos abatement regulations; DD-93-04 & 05; HS-AP-4.0; HS-OP-001; PR-AP-17.1; QD-AP-4.1, 5.2, 6.1, & 7.1; TD-AP-2.0

Input Descriptions:

1. JN-2 cold and dark, ready for demolition

Output Descriptions:

1. JN-2 building ready for demolition less any NESHAPS material
2. All asbestos related waste to be disposed of by subcontractor
3. Asbestos release surveys, air sampling results (if required) and final disposal documents.

Assumptions:

1. No rad contaminated material is involved.
2. All asbestos related material to be disposed of in local approved landfill by asbestos abatement subcontractor.
3. Price quote is based on work being performed in FY 2001.

Estimated Time to Plan the Work (Including Review and Approval): 15 days including notification to ODOH and OEPA by asbestos abatement subcontractor.

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of FTE's, Days, and Hours necessary to plan the work, e.g., 2/5/80

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	1/1/4*
Technical Advisors	HBTA	1/2/4
Project Manager/HP Manager	HBPM	2/10/24 1/1/4*
Task Leader	HBTL	1/10/10
Secretary/Clerical	HBS	1/1/4
Support Professional	HBP	1/10/10
Bartlett Health Physics	HRH	
Bartlett Technician	HRD	

* Additional review time for Level 2 hazard rating.

Estimated Time to Perform the Work: 10 days to remove windows

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640
Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBTA	1/10/10		
Project Manager/HP Manager	HBPM	2/10/10	N/A	
Task Leader	HBTL	1/10/20	N/A	
Battelle Technician	HBT			
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP		N/A	
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	1/10/40	N/A	
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics	HRH	1/10/20	N/A	
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: AHC Inc. subcontractor estimate = \$13,964.

Special Equipment/Material: Ladders and manlifts to be supplied by BCLDP. All other material to be supplied by asbestos abatement subcontractor.

Comments/Explanations: No rad contamination is involved. All material to be disposed of by asbestos abatement subcontractor HP required for free release and set-ups in rad areas.

Basis of Estimate:

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.

What experience is directly related to BCLDP? Nine years of training, and one and half years of project management in JN-3.

Did we apply a complexity factor during our thought process? No complexity factor applied to this estimate

Completed by: C. A. Brenner/D. Seifert

Date: 5/3/02

Rev. No. 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D072

Work Pkg. No.: 7D4-B14

Function Name: Demolish Surface Structure

Component Name: JN-2 Building

Function Description: Engage demolition contractor to take down building and dispose of clean rubble.

Basis of Estimate

Strategy for Accomplishing Function: Demolition contractor takes down building according to industrial protocol, including floor slab, and removes rubble from site. Contractor pauses while BCLDP removes contaminated soil from below building footprint, then returns and removes column footers to a depth of 6 ft below grade and underground fuel oil storage tank. The manpower identified is the Battelle oversight effort associated with the subcontractor's work.

Applicable Requirements/Procedures/Work Instructions:

DD-93-04 & 05; PR-AP-17.1; QD-AP-4.1 & 7.1; TD-AP-2.0

Input Descriptions:

1. Building shell minus windows, roof flashings, mechanical systems.
2. Signed demolition contract.
3. Demolition contractor with all tools, materials, equipment needed for task.

Output Descriptions:

Concrete rubble above grade	617 cu yd	Masonry rubble	324 cu yd
Built up roof	74 cu yd	Steel frame	200 cu yd
Foundations	295 cu yd		

Assumptions:

1. Once work begins, each step of the operation (above grade & foundations) will be carried out by demolition contractor without BCLDP interaction beyond PM oversight.
2. Duration is 30 days for building & slab, 10 days for foundation, and 5 days for underground fuel storage tank based on budgetary estimate from commercial demolition contractor (S.G. Loewendick & Sons, 5/15/2002)

Estimated Time to Plan the Work (Including Review and Approval): 60 days

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	2 / 2 / 8
Technical Advisors	HBTA	1 / 2 / 4
Project Manager/HP Manager	HBPM	2 / 60 / 80
Task Leader	HBTL	1 / 5 / 10
Secretary/Clerical	HBS	1 / 2 / 16
Support Professional	HBP	
Bartlett Health Physics	HRH	

Estimated Time to Perform the Work: 55 days including wait interval for contaminated soil removal per activity D080

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1
160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBTA	1 / 45 / 40		
Project Manager/HP Manager	HBPM	2 / 45 / 80		
Task Leader	HBTL	1 / 45 / 80		
Battelle Technician	HBT	1 / 45 / 45		
Battelle Technician O/T	HBTO			
RAL Staff	HL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD			
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics	HRH			
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: Demolition Contractor – per Loewendick estimate = \$125,000 for above grade & slab removal, \$15,000 for column footer removal to 6 ft below grade, \$12,000 for fuel tank removal, and 37,013 for backfill and seed.

Special Equipment/Material: N/A

Comments/Explanations:

Basis of Estimate:

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.

What experience is directly related to BCLDP? Nine years of training, and one and half years of project management in JN-3.

Did we apply a complexity factor during our thought process? No complexity factor applied to this estimate

Completed by: C.A. Brenner (updated by D Seifert)

Date: 5/22/02

Rev. No.: 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D074

Work Pkg. No.: 7D2-B05

Function Name: Survey and Monitor Underground Materials

Component Name: JN-2 Underground Materials

Function Description: Baseline Characterization and Final Status Surveys of JN-2 Underground Materials

Basis of Estimate

Strategy for Accomplishing Function: Perform Baseline Characterization consistent with NUREG 5849

Applicable Requirements/Procedures/Work Instructions:

NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination";
Characterization & Final Status Survey Plan for the West Jefferson North Site March 2000; DD-93-04 & 05;
DD-97-02; DD-CP-002, 004, & 030; HP-AP-1.0, 2.0, & 5.0; HS-AP-2.0, 4.0, & 5.0; HS-OP-001; PR-AP-17.1;
QD-AP-4.1, 5.2, 6.1, 7.1; RL-AP-1.0; SIH-PP-08; TD-AP-2.0

Input Descriptions:

1. JN-2 footprint
2. Near Greenfield conditions exist
3. Approved Work Instruction
4. 400 ft underground drain trenches.

Output Descriptions:

1. Establish Underground Materials Radiological Background
2. Material Decision Level Values (DLVs) Determined
3. 72 soil samples to be submitted to laboratory for gamma spec for final status
4. Walkover data to report generation
5. Hotspot rate @ 5% : assumed 1 grid contaminated (8 confirmation samples needed)
6. 8 alpha isotopic
7. 133 gamma spec samples from drain trenches
8. 13 alpha spec samples from drain trenches

Assumptions:

Ground Material Background & DLVs :

1. 2 types of materials are present (1 concrete; 1 soil)
2. (40) 1 minute measurements for alpha + beta window per material
3. (40) 1 minute measurements for alpha window per material
4. (40) 2 minute measurements for soil DLV gamma measurements
5. 3 minute prep/setup/taking floor & soil readings (100%) = 4 hr
6. No significant down time; 1 d to perform DLVs
- 7.

Surveys:

1. 100% of all ground area will be surveyed. Assumes footprint only!
2. Building Footprint is 90' x 90' = 8100 square feet = 752 square meters
3. 8 (10mx10m) grids
4. Walkover rate 200 square meters/d/tech
5. Sampling Rate 2 locations per hour
6. 4 locations/grid; 2 samples/location; 8 samples/grid
7. Sample @ surface & sample @ 1m @ each location
8. 5% of grids contaminated 1 additional grid assumed 4 locations
9. No deep core samples necessary.

10. All Utilities Identified
11. No significant down time
12. WI takes 16 hr to prepare/ Safety Prof 8hr for WI/SCL/ 8 hr Rad/ALARA review/ 4 hr WM/ 8hr for 2 MgrsRev./8 hrs comment resolve/ 8 hr data clerk; WI includes D075
13. Line Location 2 techs for 2 days/ 1 tech for 2 days to document/ Outside Vendor=48 hrs
BCO Utilities 2 persons 2days to review and approve=32 hrs
14. Underground drain trenches will be sampled every 3 ft for gamma spec and every 30 ft for alpha spec.

Data Technician :

1. Technician inputs 3 data values for each grid in spreadsheet
2. Technician also performs QA/QC for the data input & data sheets
3. Technician identifies grid above release criteria & background
 - 8 - 10mx10m grids
 - walkover data
 - 72 samples from lab.

Estimated Time to Plan the Work (Including Review and Approval): 10 days (5d for WI/ 5d Line Loc)

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	3/4/32
Technical Advisors	HBTA	3/3/20
Project Manager/HP Manager	HBPM	
Task Leader	HBTL	
Secretary/Clerical	HBS	1/1/8
Support Professional (Line Loc)	HBP	4/5/80
Bartlett Health Physics	HRH	

Estimated Time to Perform the Work: 14 work days for survey/sampling

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB	1/14/28	NA	NA
Technical Advisors (Safety)	HBTA	1/14/14	NA	NA
Project Manager/HP Manager	HBPM			
Task Leader	HBTL	1/14/56	0	14
Battelle Technician (HP)	HBT	1/14/112	0	14
Battelle Technician O/T	HBTO			
RAL Staff	HLB			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			

BCO Facility Manager	HCF			
Bartlett Technician	HRD			
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics (Instruments)	HRH	3/14/336	0	39
(Data)		1/14/11	NA	NA
		1/14/106	NA	NA
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: Utilocate line location service crew of 2 for 40 hours = \$4,018

Special Equipment/Material: Geoprobe & Tooling (captured under WP 783)

Comments/Explanations:

Basis of Estimate

What is estimator's experience?

15 years of health physics & radiological release management

What experience is directly related to BCLDP?

10 years of BCLDP characterization & radiological release program; 2 years at West Jefferson

Was a complexity factor used?

Work was similar to the clearance of KA grounds. A complexity factor such as a significant radioactive plume beneath the building was not used

Completed by: J.F. POLIZIANI

Date: 5/07/01

Rev No.: 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D075

Work Pkg. No.: 7D4-B16

Function Name: Perform JN-2 Underground Remediation Completion Survey

Component Name: JN-2 underground

Function Description: Perform Decon Completion Surveys & Sampling to Demonstrate Underground Materials satisfy release criteria.

Basis of Estimate

Strategy for Accomplishing Function: Perform Decon Completion Walkover and Soil Sampling consistent with NUREG 5849

Applicable Requirements/Procedures:

NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination; Characterization & Final Status Plan for the West Jefferson North Site; DD-93-04; HS-AP-2.0, 4.0, & 5.0; HS-OP-001; HP-AP-1.0, 2.0, & 5.0; MA-AP-20.1; PR-AP-17.1; RL-AP-1.0; QD-AP-5.2 & 6.1; SM-OP-001; TD-AP-2.0 & 3.0; WA-OP-020 & 036

Input Descriptions:

1. JN-2 Footprint; Low Radiation Background
2. Near Greenfield Conditions exist/Building demolished
3. Approved Work Instruction.

Output Descriptions:

1. 8 soil samples to be sent to RAL for gamma spec analysis
2. Walkover data for grid generated
3. Data to report generation
4. 1 alpha isotopic sample.

Assumptions:

1. Building Footprint is (8) 100 sq. m. grids; See assumptions D074
2. 1 grid is contaminated; 4 locations; 8 samples
3. Walkover rate is 200 sq. m. per tech.
4. Soil sample rate is 2 locations per hr
5. No deep cores necessary
6. No significant down time
7. WI under D074
8. Utilities/Lines Identified under D074

Estimated Time to Plan the Work (Including Review and Approval): 0 days; WI under D074

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	NA
Technical Advisors	HBTA	NA
Project Manager/HP Manager	HBPM	NA
Task Leader	HBTL	NA
Secretary/Clerical	HBS	NA
Support Professional	HBP	NA
Bartlett Health Physics	HRH	NA

Estimated Time to Perform the Work: 1 day to survey & sample

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB	1/1/2	NA	NA
Technical Advisors	HBTA	1/1/1	NA	NA
Project Manager/HP Manager	HBPM			
Task Leader	HBTL	1/1/4	0	1
Battelle Technician (HP)	HBT	1/1/8	0	1
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD			
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics (Instruments)	HRH	3/1/24	0	3
(Data)		1/1/1	NA	NA
		1/1/8	NA	NA
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: None Identified

Special Equipment/Material: Geoprobe & Tooling (captured under WP 783)

Comments/Explanations: None

Basis of Estimate

What is the estimator's experience?

15 years of health physics & radiological release program management

What experience is directly related to the BCLDP?

10 years of BCLDP characterization & radiological release program management

Was a complexity factor used?

No, work similar to KA

Completed by: J.F. POLIZIANI

Date: 5/31/01

Rev. No.: 2

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D080

Work Pkg. No.: 7D4-B15

Function Name: Excavate underground

Component Name: JN-2 Footprint

Function Description: Excavate contaminated soil from below building footprint.

Basis of Estimate

Strategy for Accomplishing Function: Engage trained excavation contractor to excavate contaminated soil into bags for disposal at approved site. Soil is screened for activity during excavation and delivered to waste management.

Applicable Requirements/Procedures/Work Instructions:

DD-93-04; HS-AP-2.0, 4.0, & 5.0; HS-OP-001; HP-AP-1.0, 2.0, & 5.0; MA-AP-20.1; PR-AP-17.1; RL-AP-1.0
QD-AP-5.2 & 6.1; SM-OP-001; TD-AP-2.0 & 3.0; WA-OP-020 & 036

Input Descriptions:

1. 754 cu ft of contaminated soil within JN-2 footprint.

Output Descriptions:

1. Contaminated soil containerized in 28 one cu yd bags for shipping off site.
2. Characterization completion survey data.
3. 56 Marinelli soil samples for analysis.
4. Job control waste 54 cu ft

Assumptions:

1. Production rate is 8 bags per day using 1.5 cu ft excavator allowing for field screening and sampling.
2. Approximately 5% of the soil area under the building is contaminated to a depth of 2 ft.

Estimated Time to Plan the Work (Including Review and Approval): 10 days

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	
Technical Advisors	HBTA	1 / 10 / 10
Project Manager/HP Manager	HBPM	2 / 10 / 40
Task Leader	HBTL	1 / 10 / 20
Secretary/Clerical	HBS	1 / 10 / 10
Support Professional	HBP	
Bartlett Health Physics	HRH	1 / 5 / 5

Estimated Time to Perform the Work: 8 days

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1
160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB			
Technical Advisors	HBTA	1 / 8 / 8		
Project Manager/HP Manager	HBPM	2 / 8 / 16		
Task Leader	HBTL	1 / 8 / 64	Group 0	8
Battelle Technician	HBT			
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP	1 / 1 / 4		
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	2 / 8 / 128	Group 1	32
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics	HRH	3 / 8 / 128	Group 1	32
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: Excavation contractor for 5 days = \$1904 + TB007 excavator for 5 days = \$823.

Special Equipment/Material:

Comments/Explanations:

Basis of Estimate:

Activity Number: D080

What is the estimator's experience? Twenty-five years of nuclear submarine operations and repair. Planning, nuclear quality assurance, and nuclear repair planning.

What experience is directly related to BCLDP? Nine years of training, and one and half years of project management in JN-3.

Did we apply a complexity factor during our thought process? No complexity factor applied to this estimate

Completed by: C.A. Brenner/D. Seifert
No.: 2

Date: 5/2/02

Rev.

☐ JN-1 ☒ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Monit. ☐ Sample Analysis ☐ Waste Mgmt

Activity No.: D081

Work Pkg. No.: 7D4-B17

Function Name: Perform JN-2 Final Status Survey Before Demolition

Component Name: JN-2 Building

Function Description: Final Status Survey of JN-2

Basis of Estimate

Strategy for Accomplishing Function: Perform Final Status Survey consistent with NUREG 5849

Applicable Requirements/Procedures/Work Instructions:

NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination";
Characterization & Final Status Plan for the West Jefferson North Site; DD-CP-002, 004, 010, & 030; DD-93-04; DD-97-02; HS-AP-4.0 & 5.0; HS-OP-001; PR-AP-17.1; QD-AP-5.2 & 6.1; TD-AP-2.0

Input Descriptions:

1. Rooms and Areas that have undergone material removal, M&E removal, and characterization & decon.
2. Approved Work Instruction.

Output Descriptions:

1. Data to report generation
2. 600 grids (50%) of total will be scanned producing 3 data values per grid
3. 600 final status

Assumptions:

1. 5% of all monitored areas were contaminated
2. Time for Interim Decon Effectiveness Surveys are part of the Decontamination Crew
3. 100% of all floor area were surveyed.
4. 100% of all wall area up to 2m were surveyed.
5. 120% of all ceilings were surveyed (20% added for horizontal surfaces)
6. 10% or 30sq. meters whichever is larger of wall areas greater than 2m were monitored
7. Normal rate for characterization surveys is 6 square meters per technician-hour
8. Ladder rate for characterization surveys is 5 square meters per technician-hour
9. Lift rate for characterization surveys is 4 square meters per technician-hour
10. Drain Samples 2/hr; 16 samples total
11. The rate for characterization surveys includes : 5cm/sec survey rate, documentation, assess elevated levels >DLV , alpha, alpha + beta 2min counts required, perform smears.
12. Room & Area Volumes were taken from the REV3 Baseline waste volume inventory.
13. Instrument Tech @ 10% Repair & Cal.
14. 5% of grids contaminated; 40% grids are adjacent; 55% of grids are unaffected and scanned @ 10%
15. 50% of grids rescanned for final status survey
16. Characterization of Building takes 34d ...Final Status estimated at 17d

Estimated Time to Plan the Work (Including Review and Approval): 0 days; WI under D006

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	NA
Technical Advisors	HBTA	NA
Project Manager/HP Manager	HBPM	NA
Task Leader	HBTL	NA
Secretary/Clerical	HBS	NA
Support Professional	HBP	NA
Bartlett Health Physics	HRH	NA

Estimated Time to Perform the Work: 17 work day for decon survey

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA		NA	NA
Manager / Senior Staff	HBB	1/17/34		
Technical Advisors (Safety)	HBTA	1/17/17	NA	NA
Project Manager / HP Manager	HBPM			
Task Leader Safety Prof.	HBTL	1/17/68	0	17
Battelle Technician (HP)	HBT	1/17/136	0	17
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary / Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD			
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics (Instrument)	HRH	3/17/408	0	102
(Data)		1/17/17	NA	NA
		1/17/136	NA	NA
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: None identified

Special Equipment/Material: 17 day of 80 foot aerial lift = \$4,230; necessary for survey of building exterior, high bay, walls > 12 ft

Comments/Explanations:

Basis of Estimate

What is the estimator's experience?

15 years of health physics and radiological release program management

What experience is directly related to BCLDP?

10 years of BCLDP characterization & radiological release program experience; 2 years at West Jefferson

Was a complexity factor used?

Work is similar to KA-2 & KA-3, no complexity factor used

Completed by: J.F. POLIZIANI

Date: 05/08/00

Rev. No.: 2

☐ JN-1 ☐ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Mtr. ☐ Samples ☐ TRU/Waste ☒ Release Site

Activity No.: D082

Work Pkg. No.: 7D5-B02

Function Name: Conduct IVC for JN-2

Component Name: IVC for JN-2

Function Description: Support & have an Independent Verification Contractor (IVC) perform verification surveys & sampling consistent with the requirements of NUREG 5849.

Basis of Estimate

Strategy for Accomplishing Function: JN-2 Areas (IVC) will be subjected to the release process defined in NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination" Part of the process is to perform an IVC type survey to ensure release criteria have been satisfied.

Applicable Requirements/Procedures:

NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination"; Characterization and Final Status Plan for West Jefferson North Site (DD-97-02), March 2000; HS-AP-5.0; HS-OP-001.

Input Descriptions:

1. Areas to be IVC surveyed are remediated & a BCLDP final status survey performed.
2. BCLDP Characterization & Final Status Report for Building JN2

Output Descriptions:

1. IVC Survey Plan
2. IVC survey results & soil samples
3. IVC Survey Report

Assumptions:

1. Onsite survey & sampling takes IVC 5 days (1 day travel)
2. One HBTA to assist full time
3. 2 Bartlett HP tech to assist full time
4. Additional Significant Remediation not needed.
5. Spot decon @ 3 techs for 1 day
6. 6. Decision to proceed with clean demolition of building based on informal verbal decision by IVC, formal report to follow.

Estimated Time to Plan the Work (Including Review and Approval): 30 d

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	1/30/20
Technical Advisors	HBTA	NA
Project Manager/HP Manager	HBPM	NA
Task Leader	HBTL	NA
Secretary/Clerical	HBS	NA
Support Professional	HBP	NA
Bartlett Health Physics	HRH	NA

Estimated Time to Perform the Work: 15 Total Days ;5 d onsite/travel; 10d lab analysis and informal decision

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB	1/5/40	NA	NA
Technical Advisors—Safety Technical Advisor ---Char	HBTA	1/5/5	NA 0	NA 5
Project Manager/HP Manager	HBPM			
Task Leader-Decon	HBTL	1/5/40		5
Battelle Technician (HP)	HBT		0	0
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician-Decon	HRD	2/1/16	0	4
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics Bartlett Health Physics (full)	HRH	2/5/80	0 0	10
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: IVC Services for \$50,000

Special Equipment/Material: 80 ft aerial lift for 5 d = \$1,428

Comments/Explanations: Estimate to be verified w/IVC

Basis of Estimate

What is the estimator's experience?

15 years of health physics & radiological release program management

What experience is directly related to the BCLDP?

10 years of BCLDP characterization & radiological release program experience; 2 years at West Jefferson

Was a complexity factor used?

No, work similar to KA

Completed by: J.F. POLIZIANI

Date: 5/30/2001

Rev. No.: 2

☐ JN-1 ☐ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Mtr. ☐ Samples ☐ TRU/Waste ☒ Release Site

Activity No.: DS010

Work Pkg. No.: 7D5-B01

Function Name: Prepare JN-2 Areas Characterization and Final Status Report

Component Name: JN-2 Areas

Function Description: Produce the Characterization & Final Status Report for the JN-2 Areas

Basis of Estimate

Strategy for Accomplishing Function: Perform Baseline Characterization and Final Status Surveys consistent with NUREG 5849

Applicable Requirements/Procedures:

NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination";
Characterization & Final Status Survey Plan for the West Jefferson North Site March 2000; BCLDP Procedures
DD-CP-002, 004; DD-93-04; PR-AP-17.1; TD-AP-2.0.

Input Descriptions:

1. Completed Data Sheets form Characterization & Final Status Field Work

Output Descriptions:

1. Characterization & Final Status Report for the JN-2 Area

Assumptions:

1. Data Reduction & Report Generation will take 20 working-d post field activities
2. Review & Comment Resolution will take 15 working-d in schedule
3. Report Schedule will take 40 working-d total.
4. Map production will take 10d of labor
5. 6 professionals will take 8 hrs each to review/comment/resolve comments
6. 5 d of technician time is necessary to resolve/incorporate comments
7. Room & Area Volumes were taken from the REV3 Baseline waste volume inventory.
8. IVC/NRC approval necessary for Area Report
9. Only one Area Report will be produced.

Estimated Time to Plan the Work (Including Review and Approval): 0 days

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	NA
Technical Advisors	HBTA	NA
Project Manager/HP Manager	HBPM	NA
Task Leader	HBTL	NA
Secretary/Clerical	HBS	NA
Support Professional	HBP	NA
Bartlett Health Physics	HRH	NA

Estimated Time to Perform the Work: 40 working days

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640 Group 1 160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB	1/40/200	NA	NA
Technical Advisors	HBTA	6/1/48	NA	NA
Project Manager/HP Manager	HBPM			
Task Leader	HBTL			
Battelle Technician	HBT			
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD			
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics –Maps	HRH	1/10/80	NA	NA
Data		1/25/200	NA	NA
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: CAD Map Generation Services, 80 hrs = \$3,384

Special Equipment/Material: None Identified

Comments/Explanations: None

Basis of Estimate

What is the estimator's experience?

15 years of health physics & radiological release program management

What experience is directly related to the BCLDP?

10 years of BCLDP characterization & radiological release program experience; 2 years at West Jefferson

Was a complexity factor used?

No, work similar to KA

Completed by: J. F. Poliziani

Date: 5/30/01

Rev. No.: 2

☐ JN-1 ☐ JN-2 ☐ JN-3 ☐ Ext. Area ☐ Env. Mtr. ☐ Samples ☐ TRU/Waste ☒ Release Site

Activity No.: DS011

Work Pkg. No.: 7D5-B01

Function Name: Conduct JN-2 Areas IVC

Component Name: JN-2 Areas

Function Description: Support & have an Independent Verification Contractor (IVC) perform verification surveys & sampling consistent with the requirements of NUREG 5849.

Basis of Estimate

Strategy for Accomplishing Function: JN-2 Areas will be subjected to the release process defined in NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination" Part of the process is to perform an IVC type survey to confirm release criteria have been satisfied.

Applicable Requirements/Procedures:

NUREG 5849 "Manual for Conducting Radiological Surveys in Support of License Termination"; Characterization and Final Status Plan for West Jefferson North Site (DD-97-02), March 2000; HS-AP-5.0; HS-OP-001.

Input Descriptions:

1. Areas to be IVC surveyed are remediated & a BCLDP final status survey performed.
2. BCLDP Characterization & Final Status Report for JN-2 Area

Output Descriptions:

1. IVC Survey Plan
2. IVC survey results & soil samples
3. IVC Survey Report

Assumptions:

1. Onsite survey & sampling takes IVC 4 days (1 day travel)
2. One HBTA to assist full time
3. One Bartlett HP tech to assist full time
4. Geoprobe Crew to sample for 2 days
5. No significant additional decon necessary
6. Crew of 3 techs for 1 day spot decon

Estimated Time to Plan the Work (Including Review and Approval): 30 d

Estimated Resources Required to Plan the Work

In the following table, for each appropriate labor type enter the # of Persons involved in planning the activity, the # of Days (full or partial) they will be involved, and the total # of person-Hours necessary to plan the work, e.g., 2/5/36

Labor Type	Code	Persons/Days/Hours
Manager/Senior Staff	HBB	1/30/20
Technical Advisors	HBTA	NA
Project Manager/HP Manager	HBPM	NA
Task Leader	HBTL	NA
Secretary/Clerical	HBS	NA
Support Professional	HBP	NA
Bartlett Health Physics	HRH	NA

Estimated Time to Perform the Work: 64 Total Days ;4 d onsite/travel; 30d lab analysis; 30d report generation

Estimated Resources Required to Perform the Work

In the following table, for each appropriate labor type enter the # of Persons working on the activity, the # of Days (full or partial) they are involved, and the total # of Hours necessary to actually perform the work; the PPE/Laundry Group to be used during the performance of the work; and the Total # of Jumps; e.g., 4/20/640

Group 1

160

Labor Type	Code	Persons/Days/Hours	PPE/Laundry Group	Total Jumps
Program Manager	HBA			
Manager/Senior Staff	HBB	1/4/14	NA	NA
Technical Advisors—Safety	HBTA	1/3/3	NA	NA
Technical Advisor ---Char		1/3/24	0	3
Project Manager/HP Manager	HBPM			
Task Leader	HBTL	1/1/8	0	2
Battelle Technician (HP)	HBT	1/3/24	0	3
Battelle Technician O/T	HBTO			
RAL Staff	HBL			
Support Professional	HBP			
Secretary/Clerical	HBS			
Decon Ops Hourly	HBH			
BCO Support	HBCO			
BCO Skilled Laborer	HCE			
BCO Skilled Laborer O/T	HCEO			
BCO Facility Manager	HCF			
Bartlett Technician	HRD	2/1/16	0	4
Bartlett Maint Specialist	HRDS			
Bartlett Health Physics	HRH	3/2/48	0	12
Bartlett Health Physics (full)		1/3/24	0	6
Bartlett Admin Support	HRA			

Subcontract/Purchased Service: IVC Services for \$35,000

Special Equipment/Material: None Identified

Comments/Explanations: Estimate to be verified w/IVC

Basis of Estimate

What is the estimator's experience?

15 years health physics & radiological program release management

What experience is directly related to the BCLDP?

10 years of BCLDP characterization & radiological release program experience; 2 years at West Jefferson

Was a complexity factor used?

No, work similar to KA

Completed by: J.F. POLIZIANI

Date: 5/30/2001

Rev. No.: 2